



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10515		Date - site bills Register		01/11/2022	
Company Name:		M MARK-Lip		Site:		GHT	
Name of Contractor		RAVICHAND. MICHGAIPA					
Nature of work		tile work					
Work done		From Date		To Date			
		01/10/2022		31/10/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A - 603	01	34,120	NO	34,120		
2.	A - 604	01	34,120	NO	34,120		
3.	A - 114	01	10,800	NO	10,800		
4.	A - 414	01	10,800	NO	10,800		
5.	A - 404	01	10,800	NO	10,800		
6.	A - 517	01	10,800	NO	10,800		
7.							
8.							
9.							
10.							
11.	Total:				1,11,440		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/11/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

01 NOV 2022
A. SURESH
PROJECT MANAGER

Estimate Sheet		MMR KOWKUR LLP		Approved by:		
Company Name:		GHT		Sign:		
Project:		B Block Tiles laying work done flat details		Work done to date :24-06-2022		
work description:		A Suresh		work done from date :06-07-2022		
Prepared By :		Mewalal .Dallu		E=Sum of D		
Contractor Name :		8-Jul-2022		Item Head Total		
Date:		A		Remarks		
S No.	Item Description	Quantity	Units	Rate	D=AxC	Amount
1	A - 603					
	Flooring tile	1,458	Sft	16		23,320
	Toilet Tiles	600.00	Sft	18		10,800
						34,120
2	A-604					
	Flooring tile	1,458	Sft	16		23,320
	Toilet Tiles	600.00	Sft	18		10,800
						34,120
3	A-114					
	Toilet Tiles	600.00	Sft	18		10,800
4	A-414					
	Toilet Tiles	600.00	Sft	18		10,800
						10,800
5	A-404					
	Toilet Tiles	600.00	Sft	18		10,800
						10,800
6	A-517					
	Toilet Tiles	600.00	Sft	18		10,800
						10,800
						1,11,440


 APPROVAL
 01 NOV 2022
 A SURESH
 PROJECT MANAGER

Measurement Sheet												
Company Name:		MMR Kowkur LLP										
Project:		GHT										
Description :		B Block Tiles laying work done flat details										
Prepared By:		A Suresh										
Date :		01 November 2022										
Name of the Contractor :		Ravichand Machgaiya										
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks		
1	Flat no A - 603 1715 Sft SUBA	Flooring tile SUBA 67%	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5			
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5			
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00			
2	Flat no A - 604 1715 Sft SUBA	Flooring tile SUBA 67%	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5			
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5			
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00			
3	Flat no A - 114 1715 Sft SUBA	Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00			
4	Flat no A - 404 1715 Sft SUBA	Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00			
5	Flat no A - 414 1715 Sft SUBA	Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00			
6	Flat no A - 517 1715 Sft SUBA	Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00			

01 NOV 2022

Bill For Consumable Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081

Date:01-11-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Flat tile Laying work done& Bathroom tiles laying work Flat nos are 60,604&114&414&404 717 Total Amount is Rs :1,11,440/- Work Done from date:01-10-2022 date:31-10-2022	Rs.22,288/-

Amount in words: Twenty Two Thousand Two hundred Eighty Eight Only/-



Sign: Ravi

Bill For Hire Equipment Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081


Date:01-11-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Flat tile Laying work done& Bathroom tiles laying work Flat nos are 60,604&114&414&404 717 Total Amount is Rs :1,11,440/- Work Done from date:01-10-2022 date:31-10-2022	Rs.44,576/-

Amount in words: Forty Four Thousand Five hundred Seventy Six Only/-



Sign: Ravi

01 NOV 2022

PROJECT MANAGER

Bill For Labour Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081

Date:01-11-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-A Block Flat tile Laying work done& Bathroom tiles laying work Flat nos are 60,604&114&414&404 717 Total Amount is Rs :1,11,440/- Work Done from date:01-10-2022 date:31-10-2022	Rs.44,576/-

Amount in words: Forty Four Thousand Five hundred Seventy Six Only/-

Sign: Ravi


01 NOV 2022
PROJECT MANAGER