

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		713		Date - site bills Register		01/11/22	
Company Name:		GVRC		Site:		Innopodis	
Name of Contractor		Eshwar Rao.					
Nature of work		Scaffolding					
Work done		From Date		To Date			
		04-08-22		12-10-22.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545-north east duct	840	5	sft	4200		
2.	4545-south east duct	840	5	sft	4200		
3.	4545-north east	450	5	sft	1575		
4.	4545-south east(M.S)	450	3.50	sft	1575		
5.	4545-south west(M.S)	450	3.50	sft	1575		
6.	4545-south (M.S)	2320	3.50	sft	8120		
7.	4545-north west	1920	5	sft	9600		
8.							
9.							
10.							
11.	Total:				30,845		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/11/22		Date:		Date:			
Sign: <i>Mulky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

