

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		723		Date - site bills Register		11/11/22	
Company Name:		GVRC		Site:		Tnnapolis.	
Name of Contractor		V. Krishna Rao					
Nature of work		Fabrication - for cable supports in cable vault.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	cable vault	3561	35	kg	1,24,635		
2.	cable laying						
3.	support - fabricat						
4.	- ion work						
5.	in cable vault.						
6.							
7.							
8.							
9.							
10.			Negotiated - Amount		1,10,800.00		
11.	Total:				1,10,000.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: Nallu		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet

MEASUREMENT SHEET																			
Company Name		GVRC		Approved By		V. Ramesh Reddy													
Project:		Innopolis		Sign															
Work Description:		Fabrication for cable supports in cable vault		Work start date:															
Name of the contractor		Krishna Rao		Work end date:															
Prepared By		V Ramesh Reddy		Date:		20-09-2022													
S No.		Item Head		Item Description		Length (m)		Weight per meter		Weight required per length		Nos.		Quantity		units		Item Head Total	
1		Fabrication for cable support		75 mm L-Angle for Horizontal section		1.3		6.78		8.814		310		2732		Kgs			
				75x8mm plate for Vertical Section		1.60		4.71		7.536		110		829		Kgs			
				Total										3561		Kgs			

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:		V Ramesh Reddy			
Project:		Innopolis		Sign:					
Work Description :		Fabrication for cable supports in cable vault		Work start date:					
Contractor:		Krishna Rao		Work end date:					
Prepared By:		V Ramesh Reddy		Date :		20-09-2022			
S No.	Item Head	Item Description	Quantity	Units	Contractor asking Rate	Amount	Rate Fixed by Engg	Amount	
1	Cable vault	cable laying support fabrication work in cable vault	3561	Kg	45	1,60,245	35	1,24,535.00	
Negotiated to									1,10,000.00

Note : Cutting of L angles, MS patti and drilling of holes (1500 nos) in L- Angle and MS patti and erection is included in above price
 Avoid Cutting and holes work with gas welding, use cutting machine for cutting and punching machine for holes

RECEIVED BY
 11 SEP 2022
 SOHAM MODI
 MANAGING DIRECTOR

Handwritten signature

301-
 1,06,830/-