

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1674	Date - site bills Register		16/11/22		
Company Name:		MPLLP	Site:		GMP		
Name of Contractor align="center">A-Mannen							
Nature of work align="center">Earthwork							
Work done		From Date	11-09-22	To Date	15-11-2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	D-405, 408i, 508	10	200	No's	2,000		
2.	602, 403						
3.	VF/Wh	5	150	No's	750		
4.	D-405, 408i, 508	3348	1.60	SH	5356.8		
5.	D - Approx granite	1200	2.60	SH	3120		
6.	slab/ly						
7.	D-304 Dutch	1128	4.96	SH	5594.08		
8.	D.F-Retaining	259	16	M	4144		
9.	Wall concrete						
10.							
11.	Total:				21,023		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All Works Completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/11/2022		Date: -		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name	MRMLIP					Approved by: Sign:	Remarks	
Project	Culmohar Residency							
Work Description	D-block Tiles, Granite shifting							
Prepared By	P. Sai Kumar							
Contractor Name	G manam							
Date	16.11.2022							
S No.	Item Head	Item Description	A	B	C	D	E= AxBxCxD	F
1	D-block	D-405,408,508,602,603 Toilets, Utility tiles shifting	Length 5.00 5.00	Width 1.00 1.00	Height 1.00 1.00	No. 2.00 4.00	Quantity 10.00 4.00	Units Toilets Utility
2	4,5 floors D-405,408,508	Verified tiles shifting 65% on SBUA	1128.00	1.00	1.00	3.00	3384.00	sqft
3	D-block Northside Southside	Staircase D-1st to 6th floor Granite Shifting	5.00 5.00	1.00 1.00	1.00 1.00	120.00 120.00	600.00 600.00 1200.00	sqft sqft sqft
4	D-304	Chipping, Dust shifting	1128.00	1.00	1.00	1.00	1128.00	sqft
5	D,F retaining wall	Concreting	38.00 23.00	1.00 1.00	5.00 3.00	1.00 1.00	190.00 69.00 259.00	sqft sqft sqft

ESTIMATE SHEET							
Company Name:	MRRM LLP					Approved by:	Ram prasad
Project:	Gulmohar Residency					Sign:	
Work Description:	D-block Tiles Granite shifting						
Prepared By:	P. Sai Kumar						
Contractor Name:	G.annam						
Date:	16.11.2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	D-block	D-405,408,508,602,403 Toilets, Utility tiles shifting	10.00 5.00	Toilets Utility	200.00 150.00	2000.00 750.00	
2	D-405,408,508	Verified tiles shifting	3384.00	sft	1.60	5414.40	
3	D-block	Granite Shifting	1200	sft	2.60	3120.00	
4	D-304	Chipping,Dust shifting	1128.00	sft	4.96	5594.88	
5	D,F retaining wall	Concreting	259.00	sft	16	4144.00	
		Grand Total				21023	

Allowance for Consumables

G.Mannem
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 16.11.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles Shifting
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Vitrified,toilets,utility tiles shifting granite in D- block from Store to D-Block,D,F-retaining wall Concreting done. .Total Amount = Rs.21,023 /- Work done from date 11.09.22 to date 15.11.22	Rs. 4204 /-

Amount in words: Four Thousand Two Hundred and Four Rupees Only.

Sign: _____

Bill for Labour Charges

Mannem,
Flat-312,
GMG, Mallapur,
Hyderabad.

Date: 16.11.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Shifting
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Vitrified,toilets,utility tiles shifting granite in D- block from Store to D-Block,D,F-retaining wall Concreting done. .Total Amount = Rs.21,023 /- Work done from date 11.09.22 to date 15.11.22	Rs. 8,409 /-

Amount in words: Eight Thousand Four Hundred and Nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

G.Mannem
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 16.11.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Shifting.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Vitrified,toilets,utility tiles shifting granite in D- block from Store to D-Block,D,F-retaining wall Concreting done. Total Amount = Rs.21,023 /- Work done from date 11.09.22 to date 15.11.22	Rs. 8,409 /-

Amount in words: Eight Thousand Four Hundred and Nine Rupees Only.

Sign: _____