


Construction division,
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 173		Date - site bills Register		20/12/22	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		SVC CONSTRUCTIONS					
Nature of work		R.C.C. WORK - Slab - 8					
Work done		From Date		To Date			
		13.12.22		19.12.22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	BLOCK - A - ^{Btm} SE	8,823.68	56.55	Sq	4,98,998.82		
2.	Slab - 8.						
3.	Slab	12,219.09	56.55	Sq	6,90,989.46		
4.							
5.	Stair Cases - 2	319.75	56.55	Sq	17,968.76		
6.	Stair Cases - 2	376.36	56.55	Sq	21,282.84		
7.							
8.							
9.							
10.							
11.		Total:				14,50,479.50	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 20/12/22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 20.12.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 601 to 603, 605 to 609 - 6th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 8). Total Amount = 12,29,219/- Work done from date 13.12.2022 to 19.12.2022	Rs. 9,83,375/-

Amount in words: Nine Lakhs Eighty Three Thousand Three Hundred and Seventy Five Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 20.12.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 601 to 603, 605 to 609 - 6th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 8). Total Amount = 12,29,219/- Work done from date 13.12.2022 to 19.12.2022	Rs. 2,45,844/-

Amount in words: Two Lakh Forty Five Thousand Eight Hundred and Forty Four Rupees Only.

Sign: _____

Block - A - 6th Floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 8)

ESTIMATE SHEET

Company Name:		MRPLLP	Prepared by:		Vijay Raj			
Project:		Nilgiri Heights						
Work Description:		Block - A - 6th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 8)						
Contractor Name:		SVC Constructions						
Date:		20-12-2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
	Block - A - 6th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 8)							
1	Block - A - Flat no - 601 to 609 (Except Flat No - 604)	Beams Area	8,823.68	Sft	56.55	4,98,978.82		
2	Block - A - Flat no - 601 to 609 (Except Flat No - 604)	Slab Area	12,219.09	Sft	56.55	6,90,989.46		
3	Block - A - Staircases 6th Floor	Staircase - 2 Staircase - 3	317.75 376.36	Sft Sft	56.55 56.55	17,968.76 21,282.88		12,29,219.92
					GST - 18%			2,21,259.59
					Total Amount			14,50,479.50
Amount in words :- Fourteen Lakh Fifty Thousand Four Hundred and Seventy Nine Rupees Only								
NOTE: - 1. Deducted Rs1/- for using RMC								
2. Lifting Charges - 45% for 6th Slab above Ground Level								

5.

Block - A - 6th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 8)

PRELIMINARY SHEET									
Contractor Name:	MRP/LLP Nilgiri Heights	Prepared by:	Vijay Raj						
Block Description:	Block - A - 6th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 8)								
Date:	20-12-2022								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
1	Block - A - Flat no - 601 to 609 (Except Flat No - 604)								
	B1		33.50	1.00	3.75	1.00	125.63	Sft	
	B2		23.33	1.00	3.75	1.00	87.49	Sft	
	B3		21.33	1.00	3.25	1.00	69.32	Sft	
	B4		13.50	1.00	2.75	1.00	37.13	Sft	
	B5		42.66	1.00	3.25	1.00	138.65	Sft	
	B6		15.25	1.00	2.75	1.00	41.94	Sft	
	B7		25.58	1.00	2.75	1.00	70.35	Sft	
	B8		42.42	1.00	3.25	1.00	137.87	Sft	
	B9		17.17	1.00	2.75	1.00	47.22	Sft	
			20.33	1.00	3.25	1.00	66.07	Sft	
			21.58	1.00	2.75	1.00	59.35	Sft	
	B10		42.66	1.00	3.25	1.00	138.65	Sft	
	B11		25.17	1.00	3.25	1.00	81.80	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			22.58	1.00	3.25	1.00	73.39	Sft	
	B12		40.33	1.00	3.25	1.00	131.07	Sft	
	B13		20.66	1.00	3.25	1.00	67.15	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			21.83	1.00	3.25	1.00	70.95	Sft	
	B14		40.33	1.00	3.25	1.00	131.07	Sft	
	B15		21.83	1.00	3.25	1.00	70.95	Sft	
	B16		33.08	1.00	2.75	1.00	90.97	Sft	

