

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1805	Date - site bills register		2-11-22		
Company Name:		MIRM UP	Site:		GMR		
Name of Contractor		G. Sunitha					
Nature of work		painting work done at C block					
Work done		From Date	28.10.22	To Date	10.11.22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards c block	12048	11.75	SFT	1,41,564		
2.	flat no - 101, 102,						
3.	103, 104, 201, 202,						
4.	203, 204, 301, 302						
5.	303, 304, 401, 402						
6.	403, 404, 501, 502						
7.	503, 504, 601, 602						
8.	603, 604 balcony						
9.	Electricity painting						
10.	work						
11.	Total:				1,41,564/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/11/22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for site charges, earth work, temporary civil construction. 3. Wherever not applicable - fill NA. 4. Estimates and measurement sheets are not required for assembly jobs where guidelines notes are clearly given.

ESTIMATE SHEET

Company Name:	MRMLLP	Approved by:	RamPrasad				
Project:	Gulmohar Residency	Sign:					
Work Description:	Utility and Balcony painting work done at C-Block						
Contacto Name:	K.Srikanth						
Prepared By	G.Sunitha						
Date:	10-05-2019						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	C-Block utility and Balcony painting work done flat no-101,102,103,104, 201, 202, 203, 204 301, 302, 303, 304 401, 402, 403, 404 501, 502, 503, 504 601, 602, 603, 604	Balcony and Utility	12048.00	sft	11.75	1,41,564.00	
Amount in words: One Lakh Fourty one Thousand Five Hundread Sixty Four Rupees Only							

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Utility and Balcony painting work done at C-Block
 Prepared By: K.Srikanth
 Contractor Name: G.Sunitha
 Date: 24-12-2022

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	C-Block	Balcony							
	utility and Balcony painting work done flat no-101,102,103,104, 201, 202, 203, 204 301, 302, 303, 304 401, 402, 403, 404 501, 502, 503, 504 601, 602, 603, 604	Birla putty work walls	7.50	9.50	1.00	2.00	142.50	sft	
		ceiling	10.66	7.00	1.00	1.00	74.62	sft	
		Near French window	1.33	1.00	9.50	2.00	25.27	sft	
			0.33	10.66	1.00	2.00	7.04	sft	
			2.83	10.50	1.00	1.00	29.72	sft	
		Outer Beam	2	10.66	1	1	21.32	sft	
		Below Balcony Railing	0.50	10.66	1.00	1.00	5.33	sft	
		Utility					0.00	sft	
		East and West walls	8	1	6.5	2	104.00	sft	
			4.50	1.00	6.50	1.00	29.25	sft	
		4.50	1.00	6.50	1.00	29.25	sft		
	Door Deductions	-2.5	1	3	1	-7.50	sft		
	Beam Bottoms	7.83	0.33	1.00	1.00	2.58	sft		
		4.50	0.33	1.00	2.00	2.97	sft		
	ceiling	7.83	1	4.5	1	35.24	sft		
						<u>501.58</u>	sft		

Bill for Labour Charges
G.Sunitha,
Mallapur

Date: 24.12.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Balcony And Utility painting work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Flat no-101,102,103,104,201,202,203,204,301,302,303,304,401,402,403,404,501,502,503,504,601,602,603,604.Balcony and utility painting work done Total Amount = 1,41,564 /- Work done from date 28.10.22 to date 10.11.22	Rs.56,625 /-

Amount in words: Fifety Six Thousand Six Hundread Twenty Five Rupees Only.

Sign: _____

Allowance for Equipment

G. Sunitha,
Mallapur

Date: 24.12.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Balcony and Utility painting work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Flat no-101,102,103,104,201,202,203,204,301,302,303,304,401,402,403,404,501,502,503,504,601,602,603,604. Balcony and utility painting work done. Total Amount = 1,41,564/- Work done from date 28.10.22 to date 10.11.22	Rs. 56,625 /-

Amount in words: Fifty Six Thousand Six Hundred Twenty Five Rupees Only.

Sign: _____

Allowance for Consumables

G.Sunitha
mallapur

Date: 24.12.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Balcony And Utility painting work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Flat no-101,102,103,104,201,202,203,204,301,302,303,304,401,402,403,404,501,502,503,504,601,602,603,604.Balcony and utility painting work done . Total Amount = 1,41,564 /- Work done from date 28.10.22 to date 10.11.22	Rs.28,312 /-

Amount in words: Twenty Eight Thousand Three Hundred Twelve Rupees Only.

Sign: _____