

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1822	Date - site bills Register	2/01/2023
Company Name:	MRAIUP	Site:	GMP
Name of Contractor	SBM Centring Contractors		
Nature of work	Centring for driveway footings, columns, pedestals, C, H, Chalk, driveway		
Work done	From Date	To Date	

Sl. No.	Villa/Plot block no.	Qty.	Rate	Units	Amount	Construction bill no
1.	Centring for.	1649	40	sqft	65,960	
2.	footings & driveway					
3.	Centring for	520	40	sqft	20,800	
4.	pedestals					
5.	Centring Column	684	40	sqft	27,360	
6.	Driveway Column	263	40	sqft	10,520	
7.	Chalk abutments					
8.	Medium wall/Matt	971	40	sqft	38,840	
9.	Beam for wall	470	40	sqft	18,800	
10.						
11.	Total				1,82,200	

Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks:

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 02/01/2023	Date:	Date:
Sign:	Sign:	Sign:

Note: 1. This advice must be sent within 7 days of completion work. 2. This form can be used for monthly advice bill, bill for the change, work work, tender work construction. 3. Measurement applicable - all NA. 4. Estimate and measurement sheet are not required for tender jobs where guidelines can be clearly given.

MEASUREMENT SHEET									
Company Name:	GMR	Approved by:		Ram prasad					
Project:	MRMLP	Sign:							
Work Description :	Centring for median wall	Work start date:	05-11-2022						
Contractor:	SBM centring contractors.	Work end date:	20-11-2022						
Prepared By:	Md. Saifan Raibhan.	Date :	21-12-2022						
S No.	Item Head	Item Description	Length	width	Height	D	Nos.	Quantity	E=AxBxCxD
1	Centring for footing	Centring for raft footing near clubhouse for driveway	46	10.60		1	1	488	
2	Centring for footing	Centring for footing near clubhouse for driveway	10	10.30		1	9	955	
3	Centring for footing	Centring for footing near clubhouse for driveway	20	10.3		1	1	206	
4	pedestal	Centring for pedestal	4	4		2	2	64	
5	pedestal	Centring for pedestal	8	3		2	1	48	
6	pedestal	Centring for pedestal	8	2		2	1	32	
7	pedestal	Centring for pedestal	5.50	2.2		1	2	24	
8	Columns	Centring for column	8.50	4		4	1	136	
9	Columns	Centring for column	6.00	1		12	1	72	
10	Columns	Centring for column	6.00	9		1	8	432	
11	Columns	Centring for pedestal	8.00	3		1	3	72	
12	dummy columns	Centring for pedestal	9.00	4		1	4	144	
13	Beam for wall	dummy columns	3.00	3		1	20	180	
14	columns	Parapet wall	210.00	1.6		1	1	336	
15	columns	Driveway columns at C block north side	6.00	8		1	1	48	
16	columns	Driveway columns at C block north side	6.00	7		1	1	42	
17	columns	Driveway columns at C block north side	6.00	9		1	1	54	
18	columns	Driveway columns at C block north side	6.00	4.25		1	1	26	
19	columns	Driveway columns at C block north side	4.00	3		1	1	12	
20	columns	Driveway columns at C block north side	4.60	7.9		1	1	36	
21	columns	Driveway columns at C block north side	6.00	1.5		1	1	9	
22	C block parking	Driveway columns at C block north side beam	6.00	3		1	2	36	
23	Median wall	Extension	22.25	3		1	2	134	
24	Median wall	Mat for median wall	115.00	3.25		1	2	748	
			223.00	1		1	1	223	
								4,555	

centring bill 1.xls
Estimate sheet

ESTIMATE SHEET		Company Name:	GMR	Approved by:	RAM PRASAD	
Project:	MRMILLP	Sign:				
Work Description :	Centring for median wall	Work start date:	05-06-2022			
Contractor:	SBM centring contractors.	Work end date:	25-06-2022			
Prepared By:	Md. Suryan Rabbani.	Date :	12-07-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount
1	Centring for footing	Centring for raft footing near clubhouse for driveway	488	sft	40	19,520
2	Centring for footing	Centring for footing near clubhouse for driveway	955	sft	40	38,200
	Centring for footing	Centring for footing near clubhouse for	206	sft	40	8,240
	pedestal	Centring for pedestal	64	sft	40	2,560
	pedestal	Centring for pedestal	48	sft	40	1,920
	pedestal	Centring for pedestal	32	sft	40	1,280
	pedestal	Centring for pedestal	24	sft	40	960
	Columns	Centring for pedestal	136	sft	40	5,440
	Columns	Centring for column	72	sft	40	2,880
	Columns	Centring for column	432	sft	40	17,280
	Columns	Centring for pedestal	72	sft	40	2,880
	Columns	Centring for pedestal	144	sft	40	5,760
	dummy columns	dummy columns	180	sft	40	7,200
	Beam for wall	Parapet wall	336	sft	40	13,440
	columns	Driveway columns at C block north side	48	sft	40	1,920
	columns	Driveway columns at C block north side	42	sft	40	1,680
	columns	Driveway columns at C block north side	54	sft	40	2,160
	columns	Driveway columns at C block north side	26	sft	40	1,040
	columns	Driveway columns at C block north side	12	sft	40	480
	columns	Driveway columns at C block north side	36	sft	40	1,440
	columns	Driveway columns at C block north side	9	sft	40	360

centring bill 1.xlsx
Estimate sheet

S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount
	columns	Driveway columns at C block north side	36	sft	40	1,440
	C block parking	beam	134	sft	40	5,360
	Median wall	Extension	748	sft	40	29,920
	Median wall	Mat for median wall	223	sft	40	8,920
						1,82,280

Bill for Labour Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 02-01-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway- footings, pedestals, columns.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Centring for driveway- footings, pedestals, columns. Total Amount = 1,82,280/- Work done from date 25-10-2022 to date 30-12-2022	Rs.72,912/-

Amount in words: One lakh eighty two thousand two hundred and eighty

Sign: _____

Bill for Labour Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 02-01-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway- footings, pedestals, columns.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Centring for driveway- footings, pedestals, columns. Total Amount = 1,82,280/- Work done from date 25-10-2022 to date 30-12-2022	Rs.72,912/-

Amount in words: One lakh eighty two thousand two hundred and eighty

Sign: _____

Bill for Labour Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 02-01-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway- footings, pedestals, columns.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Centring for driveway- footings, pedestals, columns. Total Amount = 1,82,280/- Work done from date 25-10-2022 to date 30-12-2022	Rs. 36,456/-

Amount in words: One lakh eighty two thousand two hundred and eighty

Sign: _____