

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1869	Date - site bills Register		12/01/2023		
Company Name:		MRMLLP	Site:		G.M.R.		
Name of Contractor		Mahaveer Gujjar					
Nature of work		corridor tile laying work done in c-block					
Work done		From Date	28/11/2022	To Date	10/12/2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards c-block	4606	20/-	sft	92,120/-		
2.	2nd, 4th, 5th						
3.	floor corridor						
4.	tile laying						
5.	work done						
6.							
7.							
8.							
9.							
10.							
11.	Total:				92,120/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PG/WG no.				PO/WO date:			
Remarks : All works completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		12/01/23	Date:		Date:		
Sign:		[Signature]	Sign:		Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guidelines rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP				Approved by:	Ramprasad	
Project:	Gulmohar Residency				Sign:		
Work Description:	Corridor Tile laying work done						
Prepared By	K.Srikanth						
Contractor Name:	Mahveer Gujjar						
Date:	03-01-2022						

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	C-Block	Corridor Tile laying work done	114.00	6.50	1.00	3.00	2223.00	sft
		2nd,4th and 5th floor corridor T	23.00	6.50	1.00	3.00	448.50	sft
			15.00	6.50	1.00	3.00	292.50	sft
			27.00	6.50	1.00	3.00	526.50	sft
		skirting	372.00	1.00	1.00	3.00	1116.00	Rft
							4606.5	

Allowance for Consumables

Mahaveer
mallapur

Date: 11.01.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Corridor Tiles laying work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Corridor Tiles laying work done Total Amount = 92,120/- Work done from date 28.11.22 to date 10.12.22	Rs,18,424/-

Amount in words: Eighteen Thousand Four Hundred Twenty Four Rupees Only.

Sign: _____

Allowance for Equipment

Mahaveer
Mallapur

Date: 11.01.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Corridor Tile Laying work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Corridor Tile laying work done. Total Amount =92,120/- Work done from date 28.11.22 to date 10.12.22	Rs,36,848 /-

Amount in words: Thirty Six Thousand Eight Hundred Fourty Eight 9 Rupees Only.

Sign: _____

Bill for Labour Charges
Mahaveer
Mallapur

Date: 11.01.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Corridor Tile Laying work done
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Corridor Tile laying work done. Total Amount = 92,120/- Work done from date 28.11.22 to date 10.12.22	Rs.36,848 /-

Amount in words: Thirty Six Thousand Eight Hundred Forty Eight Rupees Only.

Sign: _____