


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		Date - site bills Register		10/03/23			
Company Name:		896 GVRC		Site: Innopolis			
Name of Contractor: Eshwara Rao.							
Nature of work: Scaffolding works							
Work done		From Date	14/02/23	To Date	21/02/23		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	usur block	3740	7.00	sft	26180.00		
2.	scaffolding						
3.	south east side						
4.	fire duct						
5.	North east side	1320	7.00	sft	9240.00		
6.	fire duct						
7.	West side fire	2530	7.00	sft	17710.00		
8.	duct				53130.00		
9.					5313.00		
10.							
11.	Total:				58443.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, supply of materials to contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	GVRC				Approved By	Madhu T			
Project:	Imopolis				Sign:				
Work Description:	scaffolding work								
Name of the	Eshwarao								
Prepared By	V. Akhil Murthy								
work date	14.2.2023 to 02.03.2023								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head
		South east side fire duct	14.00	3.00	110.00	2.00	3740.00	Sft	
		North east side fire duct	4.00	2.00	110.00	2.00	1320.00	Sft	
		West side fire duct	9.50	2.00	110.00	2.00	2530.00	Sft	
		Total					7590.00	Sft	

1
4545 block scaffolding
work with balli

ESTIMATE SHEET									
Company Name:		GVRC						Approved by: Madhu T	
Project:		Innopolis						Sign:	
Work Description:		scaffolding work							
Contractor:		Eshwarao							
Prepared By		V.Akhil							
Date:		23-02-2023							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	scaffolding work with balli	South east side fire duct	3740.00	Sft	7.00	26180.00			
		North east side fire duct	1320.00	Sft	7.00	9240.00			
		West side fire duct	2530.00	sft	7.00	17710.00			
		add 10% far from site			Amount	53130.00			
					Total Amount	58443.00			

Handwritten signature