


Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. - site bills register		892	Date - site bills Register		10/03/23.	
Company Name:		GIVRC	Site:		Innapoles	
Name of Contractor		umapathi besta				
Nature of work		2250 kva DG - tank				
Work done		From Date	20-02-23	To Date	25-02/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	uomm dia pipeline	94.46	40.00	rft	3,779	
2.	25mm pipe line	103.98	40.00	rft	4,159	
3.	plat form for Day	235.00	30.00	egs	7,050	
4.	tank	0				
5.	100 x 50 mm c	91.20	30.00	egs	2,736	
6.	channel fabrication	13.50	30.00	egs	405	
7.	1st support					
8.	2250 kva DG					
9.	day tank	1.00	7000	no's	7000	
10.	line leak test					
11.	Total:				25,129	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 8/3/23		Date:		Date:		
Sign: [Signature]		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:		V Ramesh Reddy		
Project:		Imopolis			Sign:				
Work Description :		2250kva DG Day tank for 4545 block			Work start date:		20-02-2023		
Contractor:		Unapathi besta			Work end date:		25-02-2023		
Prepared By:		Akhil Murthy			Date :		02-03-2023		
					A		B		
					C		D=AxBxC		
					F				
S No.	Item Head	Item Description	length(rft)	Width(rft)	Nos	Quantity	Units		
1	2250kva DG Day tank	40mm dia pipe line fabrication	94.46	1.00	1.00	94.46	rft		
		25mm dia pipe line fabrication	103.98	1.00	1.00	103.98	rft		
		Platform for Day tank Frame	235.00	1.00	1.00	235.00	kgs		
		100x50mm C Channel fabrication for support	9.60	1.00	1.00	91.20	kgs		
		50x50mm L angle fabrication for support	13.50	1.00	1.00	13.50	kgs		
2	2250kva DG Day tank	Line leak test and commissioning	1.00	1.00	1.00	1.00	nos		


 8/13/23

ESTIMATE SHEET									
Company Name:		GNVRC			Approved by:		V Ramesh Reddy		
Project:		Imopolis			Sign:				
Work Description :		2250kva DG Day tank for 4545 block			Work start date:		20-02-2023		
Contractor:		Umapathi besta			Work end date:		25-02-2023		
Prepared By:		Akhil Murthy			Date :		02-03-2023		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks		
1	2250kva DG Day tank	40mm dia pipe line fabrication	94.46	rft	40.00	3,779			
		25mm dia pipe line fabrication	103.98	rft	40.00	4,159			
		Platform for Day tank frame	235.00	kgs	30.00	7,050			
		100X50mm C Channel fabrication for support	91.20	kgs	30.00	2,736			
		50X50mm L angle fabrication for support	13.50	kgs	30.00	405			
2	2250kva DG Day tank	Line leak test and commissioning	1.00	nos	7000	7,000			
		Amount				25,129			


8/2/23