


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		50		Date - site bills Register		11.03.23	
Company Name:		Crescentia labs Pvt Ltd		Site:		GV-ONE.	
Name of Contractor		Hanumanth					
Nature of work		Painting Work					
Work done		From Date		To Date			
		17/02/2023		10/03/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Site Office Internal	2048	9.50	Sft	19,456		
2.	Painting for Conference						
3.	Engineers, Sales, Parking						
4.	Toilet & lobby						
5.	Site office External						
6.	Painting	904	6.75	Sft	6,102		
7.							
8.	Site office Doors	90	11.5	Sft	1,035		
9.	& frames						
10.							
11.	Total:				26,593		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 10/3/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		Crescentia Labs Pvt Ltd	Approved by:		Subba Reddy		
Project:		GV One	Sign:				
Work Description :		Painting work	Work start date:		17.02.2023		
Contractor:		Hanumanth	work end date:		10.03.2023		
Prepared By:		Abdul Rahman	Date:		10.03.2023		
S No.	Item Head	Item Description	Quantity	Units	Rate as per circular	Amount	Item head Total
1	Site Office Internal Painting	Conference, Engineers, Sales, Pantry, Toilet and Lobby with 2coats luppum, primer and 2 coat paint	2048.00	Sft	9.50	19,456	
2	Site Office External Painting	External Painting with primer and Double coat paint	904.00	Sft	6.75	6,102	
3	Site Office Door Painting	Doors and Door frames Primer and paint	90.00	Sft	11.5	1,035	
Total Amount						26,593	

MEASUREMENT SHEET									
Company Name		Crescentia Labs Pvt Ltd			Approved By		Subba Reddy		
Project:		GV One			Sign				
Work Description:		Painting work			Work start date:		17.02.2023		
Name of the contractor		Hanumanth			work end date:		10.03.2023		
Prepared By		Abdul Rahman			Date:		10.03.2023		
S No.	Item Head	Item Description	Length A	Width B	Height C	Nos D	Quantity E=AxBxCxD	Units	Item Head total
1	Site Office Internal Painting	Internal Walls Conference, Engineers room	54	1	9	2	972	sft	2048
		Ceiling	15	12	1	2	360	sft	
		Deductions Doors	3	1	6	2	36	sft	
		Deductions Windows	4	1	4	5	80	sft	
		Internal Walls Sales room	43	1	9	1	387	sft	
		Ceiling	12	10	1	1	115	sft	
		Deductions Doors	3	1	6	1	18	sft	
		Deductions Windows	4	1	4	1	16	sft	
		Pantry	22	1	6	1	132	sft	
		Ceiling	6	5	1	1	30	sft	
		Deduction	6	1	3	2	30	sft	
		Deduction	5	1	8	1	40	sft	
		Toilet	24	1	2	1	36	sft	
		Ceiling	6	6	1	1	36	sft	
		Lobby	21	1	9	1	189	sft	
		Ceiling	15	3	1	1	45	sft	
		Deduction	3	1	6	1	18	sft	
Deduction	4	1	4	1	16	sft			
2	Site Office External Paint	External Paintings	100	1	10	1	1000	sft	904
		Deductions	4	1	4	6	96	sft	
3	Site Office Door n frames Paint	Doors and Door frames Primer and paint	3	1	6	5	90	sft	90

Bill for Labour Charges

Hanumanth bohini
9-4-7, Hasmayh pet, Kukatpally
Hyderabad

Date: 11.03.23

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Site office painting work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards site office painting works at site. Total Amount = Rs:26,637/- Work done from date 17.02.23 to date 10.0323.	Rs: 10,637/-

Amount in words: Ten thousand six hundred thirty seven Rupees only.

Sign: _____

Bill for Equipment Allowance

Hanumanth bohini
9-4-7, Hasmayh pet, Kukatpally
Hyderabad

Date: 11.03.23

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Site office painting work

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards site office painting works at site. Total Amount = Rs:26,637/- Work done from date 17.02.23 to date 10.0323.	Rs: 10,637/-

Amount in words: Ten thousand six hundred thirty seven Rupees only.

Sign: _____

Allowance for Consumables

Hanumanth bohini
9-4-7, Hasmayh pet, Kukatpally
Hyderabad

Date: 11.03.23

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Site office painting work

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards site office painting works at site. Total Amount = Rs:26,637/- Work done from date 17.02.23 to date 10.03.23.	Rs: 5,318/-

Amount in words: Five thousand three hundred eighteen Rupees only.

Sign: _____