

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		2004		Date - site bills Register		14-3-23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		P. Praveen Kumar					
Nature of work		welding work					
Work done		From Date		2-10-22		To Date	
						12-3-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	D-Block	5328	- 6 -	stt	31968/-		
2.	Grid fixing						
3.	Sold flats						
4.	work						
5.	37 flats						
6.							
7.							
8.							
9.							
10.							
11.	Total:				31968/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : Sold Flats - 37 nos							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							Approved by:	Ram prasad
Company Name:	MRMallapurLLP					Sign:		
Project:	Gulmohar Residency							
Work Description:	Welding work							
Contractor :	P.Praveen Kumar							
Prepared By	P.Sai Kumar							
Date:	14.03.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
	1)D-Block	Grills fitting						
	Sold Flats	Drw & Din & Bedrooms	6.00	4.00	1.00	148.00	3552.00	sft
		Kitchen Grill	4.00	3.00	1.00	37.00	444.00	sft
		Poola & Dressing room	2.50	2.00	1.00	74.00	370.00	sft
		Toilet Ventilator grill	2.50	2.00	1.00	74.00	370.00	sft
		Utility Grill	4.00	4.00	1.00	37.00	592.00	sft
							5328.00	sft

## ESTIMATE SHEET

Company Name:	MRMallapurt LLP				Approved by:	Ram prasad
Project:	Gulmohar Residency				Sign:	
Work Description:	Welding work					
Contractor:	P.Praveen Kumar					
Prepared By	P.Sai Kumar					
Date:	14.03.23					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	D-Block	Drw & Din & Bedrooms	5328.00	sft	6.00	31,968.00
		Grand Total				31,968.00

## Bill for Labour Charges

P.Praveen Kumar,  
Mallapur,  
Hyderabad.

Date: 14.03.23

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Grills fitting .  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done : Towards sold out flats grills fitting in D-block. Total Amount = 31,968 /- Work done from date 02.10.22 to date 12.03.23.	Rs.12,787 /-

Amount in words : Twelve Thousand Seven Hundred and Eighty Seven Rupees Only.

Sign: Praveen

## Allowance for Consumables

P.Praveen Kumar,  
Mallapur,  
Hyderabad.

Date: 14.03.23

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Grills Fitting .  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards sold out flats grills fitting in D-block. Total Amount = 31,968 /- Work done from date 02.10.22 to date 12.03.23.	Rs.6,393 /-

Amount in words : Six Thousand Three Hundred and Ninety Three Rupees Only.

Sign: Praveen

## Bill for Equipment Allowance

P.Praveen Kumar,  
Mallapur,  
Hyderabad.

Date: 14.03.23

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Grills fitting .  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done : Towards sold out flats grills fitting in D-block. Total Amount = 31,968 /- Work done from date 02.10.22 to date 12.03.23.	Rs.12,787 /-

Amount in words : Twelve Thousand Seven Hundred and Eighty Seven Rupees Only.

Sign: \_\_\_\_\_

*Praveen*