

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		903 .		Date - site bills Register		25/03/23.	
Company Name:		GVRC		Site:		Tinnopolis	
Name of Contractor		M. Lalitha.					
Nature of work		Painting					
Work done		From Date		15-02-23		To Date	
						25-02-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	ASAS-3rd Floor						
2.	Columns (Paint)	7966.55	1.75	Sq-ft	12716.48		
3.							
4.		Add	10%.		1271.65		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				13,988.13		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Murthy</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET			Approved				Madhu T		
Company Name:	GVRC								
Project:	Innopolis								
Work Description:	Painting (3rd floor)								
Name of the Contractor	M.Lalitha								
Prepared By	Salman Md								
Bill Date:	18-03-2023								
work date	15-02-2022 to 25-02-2023								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545 GRID -A	COLUMNS-VI							
	4545	c2	1.0	6.0	16.0	3.0	288.0	Sft	
	4545	c3	1.0	7.0	16.0	6.0	672.0	Sft	
	4545GRID-D	C2	1.0	6.0	16.0	1.0	96.0	Sft	
	4545	c3	1.0	7.0	16.0	4.0	448.0	Sft	
	4545	C5	1.0	7.9	16.0	1.0	125.8	Sft	
	4545GRID-F	C2	1.0	6.0	16.0	2.0	192.0	Sft	
	4545	C5	1.0	7.9	16.0	7.0	884.8	Sft	
	4545GRID -G	c9	1.0	8.0	16.0	4.0	512.0	Sft	
	4545	c12	1.0	12.0	16.0	2.0	384.0	Sft	
	4545GRID I	C9	1.0	8.0	16.0	4.0	512.0	Sft	
		c12	1.0	10.8	16.0	2.0	345.6	Sft	
	4545 GRID-K	C9	1.0	8.0	16.0	4.0	512.0	Sft	
		C12	1.0	10.8	16.0	2.0	345.6	Sft	
	4545 GRID -M	C5	1.0	7.9	16.0	5.0	632.0	Sft	
		C9	1.0	8.0	16.0	1.0	128.0	Sft	
		C12	1.0	10.8	16.0	1.0	172.8	Sft	
	4545 GRID N	c2	2.0	6.0	16.0	1.0	192.0	Sft	
	4545GRID-Q	C5	1.0	7.9	16.0	1.0	126.4	Sft	
	4545GRID-S	C2	1.0	6.0	16.0	2.0	192.0	Sft	
		C8	1.0	7.9	16.0	4.0	505.6	Sft	
									7266.56

ESTIMATE SHEET							
Company Name:	GVRC					Approved By	
Project:	Innopolis					Madhu .T	
Work Description:	PaintinG						
Name of the Contractor	M.Satish						
Prepared By	Md.salman						
Work Date	18-03-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	1 4545-3rd floor columns	Primer	7266.56	sft	1.75	12716.48	12,716.48
					Note: add 10% extra as site far		1,271.65
					Grand Total		13,988.13