


**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		53	Date - site bills Register		27.03.23		
Company Name:		Crescentia Lab Pvt Ltd		Site: GIVONE			
Name of Contractor Thirumalesh Vadav							
Nature of work South block RCC work							
Work done		From Date	10.01.23	To Date	28.02.23		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	South block Footing and R/S wall	9653.87	59	Sft	569578		
2.	South block Column 4-5 nos	425.81	30	Sft	12774		
3.	R/W form grid At to B20	178.65	35	Sft	6253		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				588605		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/3/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
**27 MAR 2023**  
**S. V. Subba Reddy**  
**Project Manager**

ESTIMATE SHEET							
Company Name:		Crecentia Labs Pvt Ltd	Approved by:		Subba Reddy		
Project:		GV ONE	Sign:				
Work Description :		RCC work for footings	Work start date:		10-01-2023		
Contractor:		Tirumalesh Yadav			28-02-2023		
Prepared By:		Abdul Rahman			27-03-2023		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	South block footings	Footings and Retaining wall raft	9653.87	sft	59	5,69,578	
2	South Block Columns	Columns:C4 - 5 nos	425.81	sft	30	12,774	
3	South block retaining wall	Retaining wall from grid A5 to A7	178.65	sft	35	6,253	
<b>Total</b>						<b>5,88,605</b>	

Note: For Columns only steel work done so rate fixed 30/sft

## MEASUREMENT SHEET

Company Name:		Crecentia Labs Pvt Ltd			Approved by:		Subba Reddy		
Project:		GV ONE			Sign:				
Work Description :		RCC work for footings			Work start date:		10-01-2023		
Contractor:		Andre Shiva			Work end date:		28-02-2023		
Prepared By:		Abdul Rahman			Date :		27-03-2023		
			A	B	C	D	E=(AxCxD)+(BxD)	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	South block footings	F1 -Grid E'6', A'6"	31.50	61.98	2.21	1	131.73	sft	9654
		F2 -Grid F7	40.68	103.40	2.54	1	206.85	sft	
		F6- Grid B6	59.06	217.89	2.46	1	363.22	sft	
		Step	30.19	56.92	1.64	1	106.44	sft	
		F7- Grid C6,D6,E6,C7,D7	61.68	237.69	2.46	5	1947.37	sft	
		Step	31.50	61.98	1.72	5	581.17	sft	
		F5 - Grid C8,DB,E8	51.84	167.88	2.46	3	886.34	sft	
		Step	26.24	43.04	1.07	3	213.06	sft	
		WF1- Grid F8	55.45	320.11	2.62	1	465.65	sft	
		CF2 - Grid F6	60.17	416.86	3.45	1	624.16	sft	
		CF1 - Grid B7	73.144	615.47	3.85	1	897.37	sft	
		Raft 6	108.27	1076.00	2.62	1	1360.19	sft	
Retaining wall raft	182.42	1556.07	1.72	1	1870.30	sft			
2	Columns	Columns C4	10.83	1.00	9.00	3	292.34	sft	426
		Columns C5	7.42	1.00	9.00	2	133.47	sft	
3	Retaining wall	Retaining wall grid A5 to A7	119.10	1.00	1.50	1	178.65	sft	179

## Bill for Equipment Allowance

Thirumalesh yadav  
64/9/A Mothi nager Ranga reddy  
Telangana- 500018

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** South block pcc

Date: 23.03.2023.

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	<u>Brief description of work done:</u> Towards south block pcc concreting site. Total Amount = Rs:5,75,831/- Work done from date 10.01.23 to date 28.02.23.	Rs: 4,70,884/-

Amount in words: Four lakhs seventy thousand eight hundred eighty four Rupees only..

Sign: \_\_\_\_\_

Bill for Labour Charges

Thirumalesh yadav  
64/9/A Mothi nager Ranga reddy  
Telangana- 500018

Date: 23.03.2023.

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** South block pcc

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards south block pcc concreting site. Total Amount = Rs:5,75,831/- Work done from date 10.01.23 to date 28.02.23.	Rs: 1,17,721/-

Amount in words: One lakhs seventeen thousand seven hundred twenty one Rupees only..

Sign: \_\_\_\_\_