

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		2060		Date - site bills Register		31/3/23	
Company Name:		MRMLUP		Site:		GMR	
Name of Contractor		Narsing Rao					
Nature of work		F block external putty for projection					
Work done		From Date		To Date			
		15/12/22		25/1/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	F block						
2.	South side	953	15.50	sft	14,772		
3.	North side	1013.5	15.50	sft	15,709		
4.	East & west side	1836	15.50	sft	28,458		
5.	Ducts	1113	15.50	sft	17,252		
6.	4 projection	3220	4.75	sft	16,245		
7.							
8.							
9.							
10.							
11.	Total:				92435		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name:

MRMallapur LLP

Project:

Gulmohar Residency

Work Description:

F-block External putty

Contractor Name:

Narsing Rao

Prepared By

D. Nagendar

Date:

30.03.23

Approved by: Ramprasad

Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	F-Block	South side windows projection	953.00	Sft	15.50	14,772		
		North side	1013.50	Sft	15.50	15,709		
		East & west side	1836.00	Sft	15.50	28,458		
		Ducts	1113.00	Sft	15.50	17,252		
	Painting primer+ 1coat	4' projection	3420.00	Sft	4.75	16,245		
						92435		
	Inwords	Ninety thousand four hundred thirty five rupees only						

**MEASUREMENT SHEET**

Company Name: MRMallapur LLP

Project: Gulmohar Residency.

Work Description: F-block External putty

Contractor Name: Narsing Rao

Prepared By: D. Nagendar

Date: 30.03.23

Approved by:

Sign:

Ramprasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F-Block 1st floor to 6th floor putty for projection	South side windows projection	18.00	1.50	1.00	6.00	162.00	sft
		6' x 4'	22.00	1.50	1.00	6.00	198.00	sft
		2' Projection	88.00	3.50	1.00	1.00	308.00	sft
		Cera board Pins	57.00	1.25	1.00	4.00	285.00	sft
		North side 6' x 4'	22.00	1.50	1.00	12.00	396.00	sft
		2' Projection	95.00	3.50	1.00	1.00	332.50	sft
		Cera board Pins	57.00	1.25	1.00	4.00	285.00	sft
		East & west side	8.50	1.50	1.00	36.00	459.00	sft
			11.50	1.50	1.00	36.00	621.00	sft
			108.00	3.50	1.00	2.00	756.00	sft
	Ducts	33.00	3.50	1.00	6.00	693.00	sft	
		40.00	3.50	1.00	2.00	280.00	sft	
		10.00	3.50	1.00	4.00	140.00	sft	
	Painting primer+ 1coat	4' projection	650.00	4.50	1.00	1.00	2925.00	
			33.00	2.50	1.00	6.00	495.00	
							3420.00	

## Allowance for Consumables

Narsing Rao  
Mallapur  
Hyderabad

Date: 29.03.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards F block external projections putty painting work. Total Amount = 92435/- Work done from date 15.12.2022 to date 25.01.2023	Rs.18487/-

Amount in words: Eighteen thousand four hundred eighty seven Rupees Only.

Sign: Narsing Rao.

## Bill for Equipment Allowance

Narsing Rao  
Mallapur  
Hyderabad

Date: 29.03.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards F block external projections putty painting work. Total Amount = 92435/- Work done from date 15.12.2022 to date 25.01.2023	Rs.36974/-

Amount in words: Thirty six thousand nine hundred seventy four Rupees Only.

Sign: Narsing Rao

## Bill for Labour Charges

Narsing Rao  
Mallapur  
Hyderabad

Date: 29.03.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards F block external projections putty painting work. Total Amount = 92435/- Work done from date 15.12.2022 to date 25.01.2023	Rs.36974/-

Amount in words: Thirty six thousand nine hundred seventy four Rupees Only.

Sign: Narsing Rao