

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	956	Date - site bills Register	08/04/23
Company Name:	GVRC	Site:	Innapolis
Name of Contractor	Umapathi. B.		
Nature of work	Fabrication of chillers Re-piping work 2727		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	M/S Round pipes 1000	14	3655+40%	mts	20,1468	
2.	M/S Round pipes 1/2" dia	10	2800+40%	mts	11,200	
3.	M/S support hangers	190	69+30%	kg	3,933	
4.	M/S plates (200x100)	25	80+30%	kg	600	
5.	Fixing of 3000	03	19375+20%	NO'S	11,625	
6.	fixing of 2500	02	13570+20%	NO'S	5,428	
7.	Insulation of pipes	21	944+30%	sqm	5,947	
8.	Insulation of	21	383+30%	sqm	2,113	
9.	Water balancing work	01	LLS	LLS	20,000	
10.	Dismantling of old	01	LLS	LLS	10,000	
11.	Total:				85,000/-	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: <u>Muliyil</u>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimation of Chiller Re-Piping work for 2727

Project : Innopolis


Prepared by : V Ramesh Reddy

Date : 15-03-2022

Contractor : Umapathi


S No	Item Description	Quantity	Units	Supply Rate	Amount	Installation Rate in %	Installation Amount
1	Fabrication of MS Round pipes 'C' Class 300 dia	14	Mtr	3655	51,170	40%	20,468
2	Fabrication of MS Round pipes 'C' Class 250 dia	10	Mtr	2800	28,000	40%	11,200
3	Fabrication of MS Support works ISMC 150	190	Kg	69	13,110	30%	3,933
4	MS Plates (250x250x12)	25	Kg	80	2,000	30%	600
5	Fixing of 300 dia butterfly valve with welded flange	3	Nos	19375	58,125	20%	11,625
6	Fixing of 250 dia butterfly valve with welded flange	2	Nos	13570	27,140	20%	5,428
7	Insulation of piping with nitrile rubber	21	Sqm	944	19,824	30%	5,947
8	Insulation of piping with Al. Cladding	21	Sqm	383	8,043	30%	2,413
9	Water Balancing works, Pressure testing & commissioning works	1	Ls			20000	20,000
10	Dismantling of old pipe line of 250 dia	1	Ls			10000	10,000
							91,614

Note : As we could not able to shift full length (6 mtr) pipes of 300 and 250 Dia on to 2727 terrace, we have shifted in 2m sizes and due to this no. of welding joints in the pipes have been increased. For this reason we have considered installation rate as 40% of supply rate for fabrication of MS pipes.

Approved

 30/03/23

The MS Round pipe was cut into length of -
 2 mtrs each, and welded. Welding suspe increased.

R. of to 85,000 -

Approved

 5/4/23