


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		226		Date - site bills Register		10-04-23	
Company Name:		MRP LLP		Site:		N9h	
Name of Contractor T. Kusmanna							
Nature of work Earth work							
Work done		From Date		To Date			
		01-01-23		07-04-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Gumpha's fixis	456	65/-	NOI	29,640/-		
2.	Gumpha's fixis work	79	65/-	NOI	5,135/-		
3.	shabad stone shani	2024	02/-	SFT	4048/-		
4.	Dust shi + hu 9	2598	02/-	SFT	5196/-		
5.	Dust debris removal	3250	02/-	SFT	6500/-		
6.	Excavation	750	09/-	CFT	6,750/-		
7.							
8.							
9.							
10.							
11.	Total:				57,269/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10-10-2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

T.Kuramanna
Address:H.no:45,Bank colony,Mallapur
Hyderabad

Date.10.04.2023

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Gunny bags fixing ,shabaad stone shifting ,dust shiftingand excavation work purpose. Total Amount = 57269/- Work done from date: 01.1.2023 to date: 07.04.2023	Rs.22906/-

Amount in words: Twenty two thousand nine hundred and six rupees only.

Sign: _____

Bill for Equipment Charges

T.Kuramanna
Addres:H.no:45,Bank colony,Mallapur
Hyderabad

Date.10.04.2023

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Gunny bags fixing ,shabaad stone shifting ,dust shiftingand excavation work purpose. Total Amount = 57269/- Work done from date: 01.1.2023 to date: 07.04.2023	Rs.22906/-

Amount in words: Twenty two thousand nine hundred and six rupees only.

Sign: _____

Bill for Consumable Charges

T.Kuramanna
Address:H.no:45,Bank colony,Mallapur
Hyderabad

Date.10.04.2023

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: Earth work
Towards: Allowance for Consumable charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Gunny bags fixing ,shabaad stone shifting ,dust shiftingand excavation work purpose. Total Amount = 57269/- Work done from date: 01.1.2023 to date: 07.04.2023	Rs.11453/-

Amount in words: Eleven thousand four hundred and fifty three rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name: MRPLLP
Project: NGH
Work Description: Earth work
Contractor: Kurnanna
Prepared By: Anil.M
Date: 10.04.2023

Approved by: Vijay raj

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Gunny bags fixing	Gunny bags fixing to the column-9,10,11 for all flats	152.0	1.0	1.0	3.0	456.0	No's	
2	Gunny bags fixing	Gunny bags fixing to the column -1 for block B north part	79.0	1.0	1.0	1.0	79.0	No's	
3	Debris removing	Debris, flooring tiles removing from inside villa to outside	2,024.0	1.0	1.0	1.0	2,024.0	Sft	
4	Dust shifting	Dust shifting for laying shabad stone at labour quarters	2,598.0	1.0	1.0	1.0	2,598.0	Sft	
5	Duct debris removing cleaning	open ducts debris removing and cleaning at block-A	3,250.0	1.0	1.0	1.0	3,250.0	Sft	
6	Excavation	Excavation at block-B expansion joint due to mudfill	15.0	5.0	10.0	1.0	750.0	Cft	

ESTIMATE SHEET

Company Name:

MRPLLP

Project:

NGH

Work Description:

Earth work

Contractor:

Kurmana

Prepared By:

Anil.M

Date:

10.04.2023

Approved by: Vijay raj

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Gunny bags fixing	Gunny bags fixing to the column-9,10,11 for all flats	456.0	No's	65.0	29640.0	
2	Gunny bags fixing	Gunny bags fixing to the column -1 for block B north part	79.0	No's	65.0	5135.0	
3	Shabad stone Shfting	Shabad stone shifting for Labour quarters at block-A	2024.0	Sft	2.0	4048.0	
4	Dust shifting	Dust shifting for laying shabad stone at labour quarters	2598.0	Sft	2.0	5196.0	
5	Duct debris removing cleaning	open ducts debris removing and cleaning at block-A	3250.0	Sft	2.0	6500.0	
6	Excavation	Excavation at block-B expansion joint due to mudfill	750.0	Cft	9.0	6750.0	
						Total amount:	57,269.00