


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2125	Date - site bills Register		19/4/23	
Company Name:		MRMLIP	Site:		GMR	
Name of Contractor		Shoba Ram				
Nature of work		Painting work				
Work done		From Date	6/3/23	To Date	19/4/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Red oxide + enamel					
2.	Ladder	72	11	sft	792	
3.	MS frame in E block	140	4.5	sft	630	
4.	MS frame in G block	520	4.5	sft	2340	
5.	F & G duct ladders	140	11	sft	1540	
6.	MS Langle lift	280	11	sft	3080	
7.	F block gate	138	11	sft	1518	
8.	F block duct doors	120	11.50	sft	1380	
9.	Terrace doors	78	11.50	sft	897	
10.	G block service lift	2550	5.75	sft	14662	
11.	Total:				26840	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : All works done						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 19/4/23		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name: MR Mallapur LLP  
 Project: Gulmohar Residency  
 Work Description: Painting work  
 Contractor: Shoba Ram  
 Prepared By: Nagendar  
 Date: 19.04.23

Approver: Sai Kumar Reddy  
 Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Red oxide + enamel paint	Ladders of F & G block	72	Sft	11.00	792.00
		MS frame in F block panel rooms	140	Sft	4.50	630.00
		MS frame in G block panel rooms	520	Sft	4.50	2340.00
		F & G block electric duct ladders	140	Sft	11.00	1540.00
		MS L angle loft tank in F block	280	Sft	11.00	3080.00
		F block gate	138	Sft	11.00	1518.00
						9900.00
	Luppurnt+enamel paint	F block electric duct doors	120	Sft	11.50	1380.00
		Terrace doors	78	Sft	11.50	897.00
	Primer+ 2coat paint	G block service lift	2550	Sft	5.75	14662.50
						16939.50
						26840
		Total Amount				26840

## MEASUREMENT SHEET

Company Name:	MR.VallapurLLP	Approved by:	Ramprasad						
Project:	Gulmohtar Residency	Sign:							
Work Description:	Painting work								
Contractor :	Shoba Ram								
Prepared By	Nagendar								
Date:	19.04.23								
S No.	Item Head	Item Description	A	B	C	D	E= AxBxCxD	F	G=Sum of E
1	Red oxide + enamel paint	Ladders of F & G block	Length	Width	Height	Nos	Quantity	Units	Item Head Total
		M/S frame in F block panel rooms	18.00	1.00	1.00	4.00	72.00	Sft	
		M/S frame in G block panel rooms	10.00	14.00	1.00	1.00	140.00	Sft	
		F & G block electric duct ladders	10.00	26.00	1.00	2.00	520.00	Sft	
		M/S L angle loft tank in F block	5.00	1.00	1.00	28.00	140.00	Sft	
		F block gate	5.00	1.00	1.00	56.00	280.00	Sft	
			23.00	1.00	6.00	1.00	138.00	Sft	
	Luppunt+enamel paint	F block electric duct doors	2.00	1.00	5.00	12.00	120.00	Sft	
		Terrace doors	3.00	1.00	6.50	4.00	78.00	Sft	
	Primer+ 2coat paint	G block service lift	1.00	30.00	85.00	1.00	2550.00	Sft	

## Bill for equipment


Shoba Ram,  
Mallapur,  
Hyderabad

Date: 19.04.23

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting Work.  
**Towards:** Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done : Towards red oxide + enamel paint to ladder, MS frames, electric duct doors, terrace doors & G block service lift. Total Amount =26840/- Work done from 06.03.2023 To 19.04.2023.	Rs. 5368/-

Amount in words: Five thousand three hundred sixty eight Rupees Only..

Sign: 

## Bill for consumables


Shoba Ram,  
Mallapur,  
Hyderabad

Date: 19.04.23

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting Work.  
**Towards:** Consumables

S No.	Description	Amount
1.	Brief description of work done : Towards red oxide + enamel paint to ladder, MS frames, electric duct doors, terrace doors & G block service lift. Total Amount =26840/- Work done from 06.03.2023 To 19.04.2023.	Rs. 10736/-

Amount in words: Ten thousand seven hundred thirty six Rupees Only..

Sign:  \_\_\_\_\_

**Bill for Consumables**

VivekKumar

## Bill for labour charges

Shoba Ram,  
Mallapur,  
Hyderabad

Date: 19.04.23

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting Work.  
**Towards:** Labour charges.

S No.	Description	Amount
1.	Brief description of work done : Towards red oxide + enamel paint to ladder, MS frames, electric duct doors, terrace doors & G block service lift. Total Amount =26840/- Work done from 06.03.2023 To 19.04.2023.	Rs. 10736/-

Amount in words: Ten thousand seven hundred thirty six Rupees Only..

Sign: \_\_\_\_\_

*Shoba Ram*