


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 238 -		Date - site bills Register		2/5/23	
Company Name:		MRPLP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		Column-3 K slab-3 RCC works A-Block					
Work done		From Date		To Date			
		15/4/23		30/4/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Column-3	391.68	39/-	sft	15,275/-		
2.	slab-3 area	1079	39/-	sft	42,081/-		
3.	Beam area	763.66	39/-	sft	29,782/-		
4.	for flat no						
5.	-104 A-Block						
6.			GST	18%	15,685/-		
7.							
8.							
9.							
10.							
11.	Total:				1,02,824/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 2/5/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 02.05.2023.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 104 - 1 <sup>st</sup> Floor Columns and Slab ( Column - 3 and Slab - 3 ) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,02,824/- Work done from date 15.04.2023 to 30.04.2023	Rs. 82,259/-

Amount in words: Eighty Two Thousand Two Hundred and Fifty Nine Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 02.05.2023.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 104 - 1 <sup>st</sup> Floor Columns and Slab ( Column - 3 and Slab - 3 ) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,02,824/- Work done from date 15.04.2023 to 30.04.2023	Rs. 20,565/-

Amount in words: Twenty Thousand Five Hundred and Sixty Five Rupees Only.

Sign: \_\_\_\_\_

Block - A - Columns - 3 and Slab - 3 (1st Floor) - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRP LLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No - 4 - Columns - 3 and Slab - 3 (1st Floor) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		02-05-2023							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
Block - A - Flat No - 4 - Columns - 3 and Slab - 3 (1st Floor) - Centering, Rodbending and Concreting Works									
1	Block - A - Flat No - 104 - Columns - 3 1st Floor Columns	Column - 3	391.68	Sft	39.00	15,275.52			
1	Block - A - Flat No - 104 - Slab - 3 1st Floor Slab	Beams Area Slab Area	763.66 1,079.00	Sft Sft	39.00 39.00	29,782.64 42,081.00			87,139.16
						GST - 18%	15,685.05		
						Total Amount	1,02,824		
Amount in words :- One Lakh Two Thousand Eight Hundred and Twenty Four Rupees Only									
NOTE: - 1. Deducted Rs/- for using RMC									

4

Block - A - Columns - 3 and Slab - 3 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:		MRPLLP			Prepared by:			Vijay Raj		
Project:		Nilgiri Heights								
Work Description:		Block - A - Flat No - 4 - Columns - 3 and Slab - 3 (1st Floor) - Centering, Rodbending and Concreting Works								
Contractor Name:		SVC Constructions								
Date:		02-05-2023								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head	
1	Block - A - Flat No - 104 - Columns - 3 1st Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	1.00	36.72	Sft		
		C2A (9" x 21")	5.00	1.00	8.16	2.00	81.60	Sft		
		C3 (9" x 24")	5.50	1.00	8.16	1.00	44.88	Sft		
		C4B (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft		
		C5 (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft		
		C5A (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft	391.68	
2	Block - A - Flat No - 104 - Slab - 3 1st Floor Slab	B29	41.50	1.00	3.25	1.00	134.88	Sft		
		B30	29.50	1.00	2.75	1.00	81.13	Sft		
		B25	12.50	1.00	2.75	2.00	68.75	Sft		
		B33	18.50	1.00	3.25	1.00	60.13	Sft		
		B34	12.83	1.00	2.75	1.00	35.28	Sft		
		B38	26.00	1.00	2.75	1.00	71.50	Sft		
		B39	26.00	1.00	2.75	1.00	71.50	Sft		
		B40	26.00	1.00	3.75	1.00	97.50	Sft		
		B44	26.00	1.00	2.75	1.00	71.50	Sft		
		B45	26.00	1.00	2.75	1.00	71.50	Sft	763.66	
	Slab Area		41.50	26.00	1.00	1.00	1,079.00	Sft	1,079.00	