


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		151		Date - site bills Register		17-04-2023	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor		Pappuram					
Nature of work		Tiles Work					
Work done		From Date		24-03-2023		To Date	
						16-04-2023.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	117	713.00	35	Sft	24,955.00		
2.		461.98	35	Sft	16,169.30		
3.		15.00	25	Sft	375.00		
4.		16.00	27	Sft	432.00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				41,931.30		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17-04-23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
SYED GOLAM SARWAR  
Asst. Project Manager/BRGV

**Allowance For Consumables**  
**PAPPURAM**  
**MUHARPALLY**  
**Hyderabad**

Date 17-04-2023

**In favor of :** MRGV  
**Project/Site:** BRGV  
**Location:** YANAKA PALLY

**Type of Work:** TILING WORK

**Towards :** Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	8,386.26
	Total amount: 41,931.30	

Amount in Word: Eight thousand one hundred twenty six rupees only/-

Sign: \_\_\_\_\_

**Labour Charges**  
**PAPPURAM**  
**MUHARPALLY**  
**Hyderabad**

Date 17-04-2023

**In favor of :** MRGV  
**Project/Site:** BRGV  
**Location:** MUHARPALLY

**Type of Work:** TILING WORK

**Towards :** Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	41,931.30
		<b>16,772.52</b>

**Amount in Word: sixteen thousands two hundred fifty two rupees only/-**

Sign: \_\_\_\_\_

**Allowance For Equipment**  
**PAPPURAM**  
**MUHARPALLY**  
**Hyderabad**

Date 17-04-2023

**In favor of :** MRGV  
**Project/Site:** BRGV  
**Location:** MUHARPALLY

**Type of Work:** TILING WORK

**Towards :** Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	16,772.52
	Total amount: 41,931.30	

**Amount in Word: sixteen thousands two hundred fifty two rupees only/-**

Sign: \_\_\_\_\_

**ESTIMATE**

COMPANY NAME	MRGV	APPROVED BY				
PROJECT	BRGV	SIGN:				
WORK DIScription	TILING WORK					
PREPARED BY	SYED GOLAM SARWAR					
DATE	17-04-2023					
CONTRACTOR NAME	PAPPURAM					
		A		B	A X B	
SL NO	ITEM HEAD	ITEM DIScription	QUANTITY	UNITS	RATE	AMOUNT
1	117	BEDROOMs passage + kitchen + balcony + Hall Flo	713.00	sft	35	24,955.00
2		TOILET & Utility Floor & wall	461.98	sft	35	16,169.30
3		Granite patti work + ledge wall top	15.00	rft	25	375.00
4		Chamfaring of the granite patti	16.00	rft	27	432.00
					<b>Total</b>	<b>41,931.30</b>

**MEASUREMENT SHEET**

COMPANY NAME	MRGV								
PROJECT	BRGV								
WORK DISCRPTION	TILING WORK								
PREPARED BY	SYED GOLAM SARWAR								
DATE	17-04-2023								
CONTRACTOR NAME	PAPPURAM								

 APPROVED BY  
SIGN:

SL NO	ITEM HEAD	ITEM DISCRPTION	A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AxBxCxD QUANTITY	F UNITS
1	117	M. BEDROOM (2' x 4')	11	10	1	1	110.00	SFT
		C. BEDROOM (2' x 4')	10	10	1	1	100.00	SFT
		DRAWING & DINING (2' x 4')	15.66	10	1	1	156.60	SFT
		PASSAGE (2' x 4')	7.66	2.5	1	1	19.15	SFT
		KITCHEN (2' x 4')	9.5	5.5	1	1	52.25	SFT
		BALCONY	3	10	1	1	30.00	SFT
		Skirting	245	1	1	1	245.00	RFT
						<b>TOTAL</b>	<b>713.00</b>	<b>SFT</b>
2		Toilet 1 - Floor tiles	5	6.66	1	1	33.30	SFT
		Wall tiles	23.32	1	7	1	163.24	SFT
		Door deduction	2.5	7	1	1	-17.50	SFT
		Toilet 2 - Floor tiles	7.5	4.16	1	1	31.20	SFT
		Wall tiles	23.32	1	7	1	163.24	SFT
		Door deduction	2.5	7	1	1	-17.50	SFT
		Ventilator deduction	7.5	4.16	1	1	31.20	SFT
		UTILITY	5	4.16	1	1	20.80	SFT
		U tility wall tiles	18	1	3	1	54.00	sft
						<b>Total</b>	<b>461.98</b>	<b>SFT</b>
3		Granite patti work + ledge wall top	15	1	1	1	15.00	RFT
		Chamfaring of the granite patti	16	1	1	1	16.00	rft
						<b>Total</b>	<b>31.00</b>	