


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		66		Date - site bills Register		12/5/23			
Company Name:		Causatia Ltd/M/110		Site:		Cow one.			
Name of Contractor		Andhe Shivar							
Nature of work		R-ce work.							
Work done		From Date		15/4/23		To Date			
						12/5/23.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no			
1.	with block walls of Chrs - 2.	727356	65/-	sqft	4,72,781.-	/			
2.	up to 4 sqm.								
3.									
4.									
5.									
6.									
7.									
8.									
9.									
10.									
11.	Total:				4,72,781.-				
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.			
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.				PO/WO date:					
Remarks : work Completed.									
Approved by Project Manager		Approved by Design Team		Approved by M.D.					
Date: 12/5/2023		Date:		Date:					
Sign: 		Sign:		Sign:					

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		GVDC					
Project:		GENOPOLIS					
Work Description:		RCC Work-column's -2and walls					
Name of the Contractor		Andre Shiva					
Prepared By		Sobhanbabu.					
Date:		12-05-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
<b>North Block walls and column's</b>							
1	A1,F1,A4,F4,A5 Grid	W1 Wall	1,350.00	sft	65.00	87,750.00	
2	B1,C1,D1,E1,A3 Grid -	C2 -675x675	531.00	sft	65.00	34,515.00	
3	A2 Grid	Lift walls	825.00	sft	65.00	53,625.00	
4	B2,B3,E3,E4 Grid	C3 -825x825	510.72	sft	65.00	33,196.80	
5	C2,D2,E2,C3,D3,B4,C4,D4 Grid	C4 -825x825	1,021.44	sft	65.00	66,393.60	
6	F2,F3 Grid	C1 -675x675	212.40	sft	65.00	13,806.00	
7	A'2',A'2",E'2',F2',E'3Grid	C5 -200x900	432.60	sft	65.00	28,119.00	
8	A2" Grid	W4 Wall	232.80	sft	65.00	15,132.00	
9	A4',A4" Grid	W2 Wall	278.40	sft	65.00	18,096.00	
10	E Grid	Lift walls	1,104.00	sft	65.00	71,760.00	
		Goods lift wall	775.20	sft	65.00	50,388.00	
							4,72,781.40
						Total Amount	4,72,781.40
Amount:- Four Laksh seventy two thousand seven hundred and eighty one rupess only							

MEASUREMENT SHEET			Approved by							
Company Name		Crecentia Labs Pvt Ltd								
Project		GV ONE								
Work Description		RCC Work-column's -2and walls								
Name of the Contractor		Andre Shiva								
Prepared By		Sobhanbabu								
Date		12-05-2023								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
	<b>North Block walls and column's</b>									
1	A1,F1,A4,F4,A5 Grid	W1 Wall	22.50	1.00	12.00	5.00	1,350.00	sft	1,350.00	
2	B1,C1,D1,E1,A3 Grid -	C2 -675x675	8.85	1.00	12.00	5.00	531.00	sft	531.00	
3	A2 Grid	Lift walls	68.75	1.00	12.00	1.00	825.00	sft	825.00	
4	B2,B3,E3,E4 Grid	C3 -825x825	10.64	1.00	12.00	4.00	510.72	sft	510.72	
5	C2,D2,E2,C3,D3,B4,C4,D4 Grid	C4 -825x825	10.64	1.00	12.00	8.00	1,021.44	sft	1,021.44	
6	F2,F3 Grid	C1 -675x675	8.85	1.00	12.00	2.00	212.40	sft	212.40	
7	A'2,A'2',E'2',F'2',E'3Grid	C5 -200x900	7.21	1.00	12.00	5.00	432.60	sft	432.60	
8	A2" Grid	W4 Wall	19.40	1.00	12.00	1.00	232.80	sft	232.80	
9	A4',A4" Grid	W2 Wall	11.60	1.00	12.00	2.00	278.40	sft	278.40	
10	E Grid	Lift walls	92.00	1.00	12.00	1.00	1,104.00	sft	1,104.00	
		Goods lift wall	64.60	1.00	12.00	1.00	775.20	sft	775.20	
								<b>Total</b>	<b>7,273.56</b>	

**Bill for Equipment Allowance**

Andre Shiva  
515RTC Colony, Nagole road,  
Telangana.

Date: 12-05-2023

**In favor of:** Crescetia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** RCC work.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards north side Column's-2 and walls -2 Rcc work purpose. Total Amount = Rs: 4,72,781/- Work done from date 15.04.2023 to date 12.05.2023	Rs:3,78,224/-

Amount in words:-Three lakh seventy eight Thousand two hundred and twenty four  
Rupees only.

Sign: \_\_\_\_\_

Bill for Labour Charges  
Andre Shiva.  
515RTC Colony, Nagole road,  
Telangana.

Date: 12-05-2023

**In favor of:** Crescetia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Rcc work.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards north side Column's-2 and walls -2 Rcc work purpose. Total Amount = Rs: 4,72,781/- Work done from date 15.04.2023 to date 12.05.2023	Rs:94,556/-

Amount in words - Ninty four Thousand five hundred and fifty six Rupees only.

Sign: \_\_\_\_\_