

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		265	Date - site bills Register		3/7/23.		
Company Name:		MRPLUP	Site:		NGH		
Name of Contractor		SVC Constructions					
Nature of work		Col-5 & slab-5 RCC & shuttering work					
Work done		From Date	1/6/23	To Date	15/6/23		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Flat no - 304	391.68	45.24/-	sft	17,719/-		
2.	Col-5						
3.	Flat no - 304	763.66	45.24/-	sft	34,547/-		
4.	slab-5						
5.	slab area	1079	45.24/-	sft	48,813/-		
6.							
7.			GST	18%	18,194/-		
8.							
9.							
10.							
11.	Total:				1,19,276/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		3/7/23		Date:		Date:	
Sign:		h.		Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 28.06.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 304 - 3rd Floor Columns and Slab (Column - 5 and Slab - 5) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,19,276/- Work done from date 01.06.2023 to 15.06.2023	Rs. 95,420/-

Amount in words: Ninety Five Thousand Four Hundred and Twenty Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 28.06.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 304 - 3rd Floor Columns and Slab (Column - 5 and Slab - 5) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,19,276/- Work done from date 01.06.2023 to 15.06.2023	Rs. 23,856/-

Amount in words: Twenty Three Thousand Eight Hundred and Fifty Six Rupees Only.

Sign: _____

Block - A - Columns - 3 and Slab - 3 (1st Floor) - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No - 4 - Columns - 5 and Slab - 5 (3rd Floor) - Centering, Rodbending and Concreting Wo							
Contractor Name:		SVC Constructions							
Date:		28-06-2023							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
	Block - A - Flat No - 4 - Columns - 5 and Slab - 5 (3rd Floor) - Centering, Rodbending and Concreting Works								
1	Block - A - Flat No - 304 - Columns - 5 3rd Floor Columns	Column - 5	391.68	Sft	45.24	17,719.60			
1	Block - A - Flat No - 304 - Slab - 5 3rd Floor Slab	Beams Area Slab Area	763.66 1,079.00	Sft Sft	45.24 45.24	34,547.87 48,813.96			1,01,081.43
						GST - 18%			18,194.66
						Total Amount			1,19,276
	Amount in words :- One Lakh Nineteen Thousand Two Hundred and Seventy Six Rupees Only								
	NOTE: - 1. Deducted Rs1/- for using RMC 2. Lifting Charges - 16% for 3rd Floor Slab above Ground Level								

✓

Block - A - Columns - 3 and Slab - 3 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET									
Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No - 4 - Columns - 5 and Slab - 5 (3rd Floor) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		28-06-2023							
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Block - A - Flat No - 4 - Columns - 5 and Slab - 5 (3rd Floor) - Centering, Rodbending and Concreting Works								
1	Block - A - Flat No - 304 - Columns - 5 3rd Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	1.00	36.72	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	2.00	81.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	1.00	44.88	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft	
									391.68
2	Block - A - Flat No - 304 - Slab - 5 3rd Floor Slab	B29	41.50	1.00	3.25	1.00	134.88	Sft	
		B30	29.50	1.00	2.75	1.00	81.13	Sft	
		B25	12.50	1.00	2.75	2.00	68.75	Sft	
		B33	18.50	1.00	3.25	1.00	60.13	Sft	
		B34	12.83	1.00	2.75	1.00	35.28	Sft	
		B38	26.00	1.00	2.75	1.00	71.50	Sft	
		B39	26.00	1.00	2.75	1.00	71.50	Sft	
		B40	26.00	1.00	3.75	1.00	97.50	Sft	
		B44	26.00	1.00	2.75	1.00	71.50	Sft	
		B45	26.00	1.00	2.75	1.00	71.50	Sft	
									763.66
		Slab Area	41.50	26.00	1.00	1.00	1,079.00	Sft	
									1,079.00