


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2249	Date - site bills Register	6/7/23		
Company Name:		MRMLLP	Site:	GMR		
Name of Contractor		Sheba Ram				
Nature of work		Painting work misc in G block.				
Work done		From Date	6/3/23	To Date		
			19/4/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Red oxide + Primer					
2.	Ladder	72	11	Sft	792	
3.	MS frame	140	45	Sft	630	
4.	MS frame	520	4.5	Sft	2340	
5.	F&G dust ladder	140	11	Sft	1540	
6.	MS L angle loft	280	11	Sft	3080	
7.	F block gate	138	11	Sft	1518	
8.	F block dust door	120	11.50	Sft	1380	
9.	Terrace doors	78	11.50	Sft	897	
10.	G block service ht	2550	5.75	Sft	14662	
11.	Total:				26840	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet.		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : All works done						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 6/7/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MR/Mali apuLLP
 Project: Gulmohar Residency
 Work Description: Painting work
 Contractor: Shoba Ram
 Prepared By: Nagendar
 Date: 19.04.23

Approved: Sai Kumar Reddy
 Sign

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Red oxide + enamel paint	Ladders of F & G block	72	Sft	11.00	792.00
		MS frame in F block panel rooms	140	Sft	4.50	630.00
		MS frame in G block panel rooms	520	Sft	4.50	2340.00
		F & G block electric duct ladders	140	Sft	11.00	1540.00
		MS L angle loft tank in F block	280	Kft	11.00	3080.00
		F block gate	136	Sft	11.00	1518.00
						9900.00
	Lupput+enamel paint	F block electric duct doors	120	Sft	11.50	1380.00
		Terrace doors	78	Sft	11.50	897.00
	Primer + 2coat paint	G block service lift	2550	Sft	5.75	14662.50
						16939.50
		Total Amount				26840

MEASUREMENT SHEET

Company Name: MR.MallapurLLP
 Project: Gulmohar Residency
 Work Description: Painting work
 Contractor : Shoba Ram
 Prepared By : Nagendar
 Date: 19.04.23

Approved by: Rangrasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Red oxide + enamel paint	Ladders of F & G block	18.00	1.00	1.00	4.00	72.00	Sft	
		MS frame in F block panel rooms	10.00	14.00	1.00	1.00	140.00	Sft	
		MS Frame in G block panel rooms	10.00	26.00	1.00	2.00	520.00	Sft	
		F & G block electric duct ladders	5.00	1.00	1.00	28.00	140.00	Sft	
		MS L angle loft tank in F block	5.00	1.00	1.00	56.00	280.00	Sft	
		F block gate	23.00	1.00	6.00	1.00	138.00	Sft	
	Lappum+enamel paint	F block electric duct doors	2.00	1.00	5.00	12.00	120.00	Sft	
		Terrace doors	3.00	1.00	6.50	4.00	78.00	Sft	
	Primer + 2coat paint	G block service lift	1.00	30.00	85.00	1.00	2550.00	Sft	

Bill for equipment

Shoba Ram,
Mallapur,
Hyderabad


Date: 19.04.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work.
Towards: Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done : Towards red oxide + enamel paint to ladder, MS frames, electric duct doors, terrace doors & G block service lift. Total Amount =26840/- Work done from 06.03.2023 To 19.04.2023.	Rs. 5368/-

Amount in words: Five thousand three hundred sixty eight Rupees Only..

Sign: _____



Bill for consumables


Shoba Ram,
Mallapur,
Hyderabad

Date: 19.04.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work.
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done : Towards red oxide + enamel paint to ladder, MS frames, electric duct doors, terrace doors & G block service lift. Total Amount =26840/- Work done from 06.03.2023 To 19.04.2023.	Rs. 10736/-

Amount in words: Ten thousand seven hundred thirty six Rupees Only..

Sign: 

Bill for Consumables

VivekKumar

Bill for labour charges

Shoba Ram,
Mallapur,
Hyderabad

Date: 19.04.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work.
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done : Towards red oxide + enamel paint to ladder, MS frames, electric duct doors, terrace doors & G block service lift. Total Amount =26840/- Work done from 06.03.2023 To 19.04.2023.	Rs. 10736/-

Amount in words: Ten thousand seven hundred thirty six Rupees Only..

Sign: _____