

**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		235		Date - site bills Register		22/7/23.	
Company Name:		Gresopoli's		Site:		Gwelo.	
Name of Contractor		Shoba.					
Nature of work		Painting.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	191 Block skilt floor	17157	4	sq	68628		
2.	oil Based primer	1800	6	l	10800		
3.	putty for Column	1050	6	l	6300		
4.	primer for Surronded	6420	4	l	25680		
5.	skilt floor electrical	2328	4	l	9512		
6.	skilt floor primer	2910	4	l	11640		
7.	electrical roan	5720	6	l	4320		
8.	lobby false ceiling	900	6	l	5400		
9.	ETP Tank.	2722	1.35	l	3801		
10.							
11.	Total:					1,46,081/-	
Bill required		YES NO.		GST bill required		YES NO.	
Measurement & estimate sheet:		Required Not required		Measurement & estimate sheet:		Enclosed Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : <i>work completed.</i>							
Approved by Project Manager		Approved by Design Team		Approved by M.D			
Date: 22/7/2023		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes. 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

painting - copy.20230721174430897.et
Estimate sheet

ESTIMATE SHEET							
Company Name:		Genopolis		Approved by:		subba roddy	
Project:		Gvdc		Sign:			
Work Description :		191 block stilt floor painting work		Work start date:		20.06.23	
Contractor:		sobha		Work end date:		20.07.23	
Prepared By:		sultan ali		Date :		21.07.23	
S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount	
1	191 block stilt floor	oil bound distemper with primer for 191 block silt floor slab	17157.00	sft	4.00	68628	
		putty work for column	1800.00	sft	6.00	10800	
		putty work for column	1050.00	sft	6.00	6300	
		putty work for column	6420.00	sft	4.00	25680	
		primer for silt floor surrounded walls	2378.00	sft	4.00	9512	
2	stilt floor electrical room	stilt floor electrical room obd and primer for slab	2910.00	sft	4.00	11640	
		stilt floor electrical room primer for side walls	525.00	sft	6.00	3150	
		electrical room column	195.00	sft	6.00	1170	
		electrical room column	900.00	sft	6.00	5400	
3	south side lobby	lobby false ceiling putty work	2172.00	sft	1.75	3801	
4	Tank	Etp tank primer coat painting				Sub Total	
						1,46,081	

Measurement Sheet

MEASUREMENT SHEET								
Company Name:		Genopolis		Approved by:		subba reddy		
Project:		Gvdc		Sign:		-		
Work Description :		191 block stilt floor painting work		Work start date:		20.06.23		
Contractor:		sobha		Work end date:		20.07.23		
Prepared By:		sultan ali		Date :		21.07.23		
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD Quantity	Units
			Length	width	Height	No's		
1	191 block stilt floor	oil bound distemper with primer for 191 block silt floor slab	133	129	1	1	17157.00	sft
		putty work for column	10	1	15	12	1800.00	sft
		putty work for column	14	1	15	5	1050.00	sft
		primer for silt floor surrounded walls	428	1	15	1	6420.00	sft
2	stilt floor electrical room	stilt floor electrical room obd and primer for slab	58	41	1	1	2378.00	sft
		stilt floor electrical room primer for side walls	194	1	15	1	2910.00	sft
		electrical room column	7	1	15	5	525.00	sft
		electrical room column	13	1	15	1	195.00	sft
3	south side lobby	lobby falseceiling putty work	15	1	12	5	900.00	sft
4	Etp/Stp	Etp,stp tank primer coat painting	181	1	12	1	2172.00	sft