


✓

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2323-		Date - site bills Register		23-08-23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Manumauthu.					
Nature of work		Painting works.					
Work done		From Date		21-02-23		To Date	
						03-08-23.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Putty works in	23194	3.75	SFT	86977		
2.	Balcony & Utility						
3.	area in D-block						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				86977.		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done.							
Towards BILL ID 71314 - balance amount to be released.							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date: 23/8/23			Date:			Date:	
Sign: 			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:

MRMallapur LLP

Project:

Gulmohar Residency.

Work Description:

D-block internal painting

Contractor Name:

Hanumanthu B

Prepared By

Srinivas N

Date:

17-08-2023

Approved by:

Narander Reddy

Sign:

S No.

Item Head

Flat nos

Quantity

Units

Rate

Amount

1

D-block

1660 sft

Wall care putty in Balcony
in 48 flats

23194

flats

3.75

86,977.50

Grand Total

86,977.50

In Words : Eighty Six Thousand Nine Hundred and Seventy Seven.

MEASUREMENT SHEET

Company Name: MR Mallapur LLP

Project: Gulmohar Residency.

Work Description: D-block internal painting

Contractor Name: Hanumanthu B

Prepared By: Srinivas N

Date: 17-08-2023

Approved by:
Sign:

Narander Reddy

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	D-block	1660 sqft						
		Applying wall care putty for walls and Ceiling						
		Balcony walls	7.5	1	9	96	6480	
		Ceiling	10.66	7.00	1.00	48	3582	
		Near French door	1.33	1.00	9.00	96	1149	
			0.33	10.66	1.00	96	338	
			2.83	10.66	1.00	48	1448	
		Outer Beams	2.00	10.66	1.00	48	1023	
		Below Glass	0.50	10.66	1.00	48	256	
			8.00	1	6.50	96	4992	
		Walls	4.50	1	6.50	48	1404	
		Walls	4.50	1	6.50	48	1404	
		Deductions	-2.50	1	7.00	48	-840	
		Beam Bottom	7.83	0.33	1.00	48	124	
			4.50	0.33	1.00	96	143	
			7.83	1	4.50	48	1691	
		Total					23194	

Allowance for Consumables

B Hanmanthu
Hyderabad.

Date: 17-08-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at D-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting of putty work in D block balcony . Total Amount = 86977 /- Work done from date : 21.02.23 to 03.08.23	Rs. 17395 /-

Amount in words: Seventeen Thousand Three Hundred and Five Rupees Only.

Sign: _____

Bill for Equipment Allowance

B Hanmanthu
Hyderabad.

Date: 17-08-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at D-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting of putty work in D block balcony . Total Amount = 86977 /- Work done from date : 21.02.23 to 03.08.23	Rs. 34790 /-

Amount in words: Thirty Four Thousand Seven Hundred and Ninety Rupees Only.

Sign: _____

Bill for Labour Charges

B Hanmanthu
Hyderabad.

Date: 17-08-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at D-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting of putty work in D block balcony . Total Amount = 86977 /- Work done from date : 21.02.23 to 03.08.23	Rs. 34790 /-

Amount in words: Thirty Four Thousand Seven Hundred and Ninety Rupees Only.

Sign: _____