



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		285		Date - site bills Register		
Company Name:		GVDC		Site:		
Name of Contractor		Deva das				
Nature of work		electrician.				
Work done		From Date	4.09.23	To Date	8.09.23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.		110	35	MH'S	5600	
2.	Cable laying	250	35	MHVS	8750	
3.	+ fixing lights	90	35	MHVS	3150	
4.	FTP/STP/	12	40	NO'S	400	
5.	Terrace with	1	250	NO'S	500	
6.	power DB	6	450	NO'S	2700	
7.						
8.					21100	
9.						
10.		Add 10% as site is far from city.				
11.	Total:				23,210/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : work completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET										Approved By	Ramesh
Company Name:	GVDC										
Project:	Genopolis										
Work Description:	Cable laying and fixing lights ETP/STP/Terrace with power DB										
Name of the Contractor	Deva das										
Prepared By	V Akhil murthy										
Bill Date:	09.12.2023										
work date	4.09.2023 to 8.09.2023										
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	G=Sum of E	Item Head Total	
1		ETP/STP cable laying and power DB fixing	110	1.00	1.00	1.00	110	Mtrs	110		
2		Terrace light fixing to stand & FRLSH wiring	250	1.00	1.00	1.00	250	Mtrs	250		
3	Cable laying and fixing lights ETP/STP/Terrace with power DB	ETP/STP Room lighting with FRLSH cable	90	1.00	1.00	1.00	90	Mtrs	90		
4		18Watt light fixing	1.00	1.00	1.00	12	12	No's	12		
		ETP Room 4 way DB fixing	1.00	1.00	1.00	1	1	No's	1		
6		50Watt light fixing	1.00	1.00	1.00	6	6	No's	6		


 Ramesh Reddy
 15/12/23

ESTIMATE SHEET					
Company Name:	GVIDC		Approved By		Ramesh
Project:	Gemopolis				
Work Description:	Cable laying and fixing lights ETP/STP/Terrace with power DB				
Name of the Contractor	Deva das				
Prepared By	V. Akhil murthy				
Bill Date:	09.12.2023				
work date	4.09.2023 to 8.09.2023				
S No.	Item Head	Item Description	Quantity	Units	Rate Amount
1		ETP/STP cable laying	160	Mtrs	35
2		Terrace light fixing to stand & FRLSH wiring	250	Mtrs	35
3		ETP/STP Room lighting with FRLSH cable	90	Mtrs	35
4		20 Watt light fixing	10	No's	40
5		ETP Room 4 way DB fixing	2	No's	250
6		pole fixing 50Watt light fixing	6	No's	450
				TOTAL	21100
		Add 10% as site is fare from city			2110
		TOTAL AMOUNT			23210