

**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		1335		Date- site bills Register		19-09-2023	
Company Name:		MHPG Gov-3		Site:		8214 Rapely	
Name of Contractor Benu Madan Das							
Nature of work R-cc. Columns and gates turnkey							
Work done		From Date		21-06-23		To Date	
						28-08-2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	R-cc footings	72.00	40.00	cft	2880-00		
2.	Rcc Columns	272.00	40.00	sqft	10,880-00		
3.	R-cc Beams	101.25	40.00	sqft	4050-00		
4.	p-cc lay or	872.00	6.00	sqft	5232-00		
5.	Gate turnkey	320	7.00	sqft	2240-00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				25982/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
22 SEP 2023							
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		MHPL-SOV-3					
Project:		SSLLP RAMPELLY					
Work Description:		Civil works(gateS fixing, laying of pcc)					
Name of the Contractor		Benu madav das					
Prepared By		K.Purshotam					
Date:		19-09-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	RCC Fottings	For gates columns purpose	72.00	Cft	40.00	2880.00	
2	RCC Columns	For gates columns purpose	272.00	Sft	40.00	10880.00	
3	Rcc beams	For storage purpose	101.25	Sft	40.00	4050.00	
4	Laying of PCC	For gates columns purpose For grainat cutting mechine& Bending mechine sheads For weilding sheed sides	872.00	Sft	6.00	5232.00	
5	Gate fixing	At new SSLLP site	320.00	Sft	7.00	2240.00	25282.00
Total amount: Twenty five thousand,two hundred and Eightey two rupes							

APPROVED BY
 22 SEP 2023
 K. PURSHOTAM
 Project Manager (Silver Oak Villas Part-III)

Bill for for Labour Allowance
Benu madab das
Cherlapally.

Date:19-09-2023

In favor of: MHPL-SOV-3
Project / Site: SLLP Rampally
Locationl Rampally

Type of Work: RCC Columns and Gates fixing
Towards: Bill for Labour allowance

S No.	Description	Amount
1.	Brief description of work done: Towards : RCC Columns and Gates fixing Total Amount:25282 /- Work done from 21-06-2023to 28-08-2023	Rs.10112/-

Amount in words:/-Ten thousand, One hundred and twelve rupee only/-

Sign: _____

Bill for Allowance for Equipment

Benu madab das
Cherlapally.

Date:19-09-2023

In favor of: MHPL-SOV-3
Project / Site: SLLP Rampally
Locationl Rampally

Type of Work: RCC Columns and Gates fixing
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards : RCC Columns and Gates fixing Total Amount:25282 /- Work done from 21-06-2023to 28-08-2023	Rs.10112/-

Amount in words:/-Ten thousand, One hundred and twelve rupee only/-

Sign: _____

Bill for Allowance for Consumable

Benu madab das
Cherlapally.

Date:19-09-2023

In favor of: MHPL-SOV-3
Project / Site: SLLP Rampally
Location: Rampally

Type of Work: RCC Columns and Gates fixing
Towards: Allowance for consumable

S No.	Description	Amount
1.	Brief description of work done: Towards : RCC Columns and Gates fixing Total Amount:25282 /- Work done from 21-06-2023to 28-08-2023	Rs.5056/-

Amount in words:/-Five thousand, Fiftey six
rupee only/-

Sign: _____