

Construction division
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	331	Date - site bills Register	
Company Name:	MHELLP	Site:	Modi farm house
Name of Contractor	harish		
Nature of work	Erection Scaffolding		
Work done	From Date	To Date	

Sl No.	Villa/Plot/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	North elevation	9.029	5/2	8ft	32,698	
2.	UP Block east side	1.065	3/35	8ft	5633	
3.	balcony work	2.43	2.15	1	19224	
4.	191 Block window	2.284	2.25	1	52,954	
5.	Central lobby					
6.	Duct 109. Se South	13.016	5	1	65,080	
7.	South lift/elevation	13.033	3/1	1	34,343	
8.	Both lift Gwara					
9.		add 5%			10,996	
10.						
11.	Total:				2,30,928	

Bill required	YES NO.	GST bill required	YES NO.
Measurement & estimate sheet:	Required Not required	Measurement & estimate sheet:	Enclosed Not enclosed
PO/WO no.		PO/WO date:	

Remarks: Work completed

Approved by Project Manager	Approved by Design Team	Approved by M.D
Date: 10/10/2023	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for carrying labour bills, bills for less charges, work work, tertiary civil contractors. 3. Wherever not applicable - Nil/NA 4. Estimate and measurement sheets can not required for tertiary jobs where guidelines rates are clearly given.

ESTIMATE SHEET

Company Name	MEHILLP	Approved by:	subba reddy
Project:	modi farm house	Sign:	
Work Description	scaffolding		
Contractor:	harish		
Prepared By:	sultan		
Date:	09-01-2023		

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
		removing and fixing work at north elevation	4720	sft	5	23600	
		north east elevation removing and fixing	1360	sft	5	6800	
		north east elevation removing	3649	sft	2	7298	37698
			650	sft	3	1950	
		119 block east side elevation	440	sft	3	1320	
			675	sft	3.5	2363	5633
		holding tank removing	6497	sft	2	12994	
		holding tank removing and fixing	1246	sft	5	6230	19224
			6320	sft	2	12640	
1	scaffolding work	191 block at south east	16150	sft	2	32300	
		west side 191 block front elevation	462	sft	5	2310	
		removing and fixing	600	sft	2	1200	
		removing	2376	sft	2	4752	
		central lobby removing	2376	sft	2	4752	57954
			300	sft	5	1500	
		single box fixing at all floor's	2546	sft	5	12730	
		duct of 119	6030	sft	5	30150	
		staircase at south side lobby	4140	sft	5	20700	65080
			2492	sft	3	7476	
		south side lift fixing work	5785	sft	3	17355	
		south side ramp cuplock fixing for painting work	4756	sft	2	9512	34343
		central lobby both lift gova removing work					219932
							10,996
		adding extra 5% for transportation charges					230928
		Grand Total					

MEASUREMENT SHEET

Company Name:	MFH LLP					Approved by:		subba reddy
Project:	modi farm house					Sign:		
Work Description:	scaffolding							
Contractor :	harish							
Prepared By	sultan							
Date:	09-01-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units
1	cuplock scaffolding work	removing and fixing work at north elevation	59	1	80	1	4720	sft
		north east elevation removing and fixing	16	1	85	1	1360	sft
		north east elevation removing	41	1	89	1	3649	sft
		119 block east side elevation	26	1	25	1	650	sft
			22	1	20	1	440	sft
			27	1	25	1	675	sft
		holding tank removing	73	1	89	1	6497	sft
		holding tank removing and fixing	14	1	89	1	1246	sft
		191 block at south east	79	1	80	1	6320	sft
		west side 191 block front elevation	190	1	85	1	16150	sft
		opening at entrance of 191 block	22	1	21	1	462	sft
		extra support removing and fixing	30	1	20	1	600	sft
		central lobby removing	44	1	54	1	2376	sft
		single box fixing at all floor's	44	1	54	1	2376	sft
duct of 119	60	1	5	1	300	sft		
staircase at south side lobby	38	1	67	1	2546	sft		
south side lift fixing work	90	1	67	1	6030	sft		
south side ramp cuplock fixing for painting work	46	1	90	1	4140	sft		
central lobby both lift gova removing work	28	1	89	1	2492	sft		
	65	1	89	1	5785	sft		
	29	1	82	2	4756	sft		