

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	147	Date - site bills Register	7/10/23			
Company Name:	Dr. NKR Bhatnagar	Site:	Nextopolis			
Name of Contractor	Eashwar Rao					
Nature of work	Scaffolding					
Work done	From Date	To Date	-			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Main block Scaffolding					
2.	Left NE Tying	7809	5 7/8	811	7,800	✓
3.	Left NW Tying	7805	5 7/8	811	7,800	
4.	Left removing	7872	2	811	15,744	✓
5.	S-W fire shaft D.S	1399	313.025	511	6,996	1568 = 10
6.	SE fire shaft D.S	1013	5	511	5,066	✓
7.	NE fire shaft	1968	820	511	9,840	4100 = 10
8.	NW fire shaft	1968	820	511	9,840	4100 = 10
9.	East side external	3066	⑤ 4/-	811	15,031	12024 = 10
10.	MS Scaffolding					
11.	Total:				70,317	45,336/
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks: All works completed						
Corrected as per officials and Bill done.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 7/10/23		Date:		Date:		
Sign: APPROVED BY		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

RAM KISHAN
PROJECT MANAGER

ESTIMATE SHEET

Company Name: Dr. Nrk Biojee
 Project: Nextopolis
 Work Description: Main block internal Scaffolding Works
 Contractor Name: Eshwara rao
 Prepared By: Sai kumar
 Date: 07.10.23

Approved by:
 Sign:


Rankishan

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Main block internal Scaffolding Works	Qty	1560.00	SA	5.00	7,800	✓
2	Double Scaffolding removing		7872.00	SA	2.00	15,744	
3	Southwest fire shaft	Double scaffolding Tying	313.61	SA	5.00	6,996	15,68.00
4	Southeast fire shaft	Double scaffolding Tying	1013.25	SA	5.00	5,066	✓
5	Northeast fire shaft	Double scaffolding Tying	826.00	SA	5.00	9,840	4100.00
6	Northwest fire shaft	Double scaffolding Tying	820.00	SA	5.00	9,840	4100.00
7	East Side External ms Scaffolding		3006.12	SA	4.00	15,031	12024.00
	Total					70,317	45,336.00

In words: Seventy Thousand Three Hundred and Seventeen Rupees Only.

Rupees Forty five three hundred and thirty six only

MEASUREMENT SHEET

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
Company Name: Dr Nrk Biotee		Project: Nextopolis		Approved by: Ramkishan				
Work Description: Main block internal Scaffolding Works		Contractor Name: Eshwara rao		Sign: 				
Prepared By: Sai kumar		Date: 07.10.23						
1	Main block	Main block internal Scaffolding Works						
	Double Scaffolding Tying	Northeast	24.00	1.00	32.50	2.00	780.00	sft
		Northwest lift pits	24.00	1.00	32.50	2.00	780.00	sft
							1560.00	sft
2	Double Scaffolding removing	Northeast	24.00	1.00	82.00	2.00	3936.00	sft
		Northwest lift pits	24.00	1.00	82.00	2.00	3936.00	sft
							7872.00	sft
3	Southwest fire shaft	Double scaffolding Tying	24.00 6.5	1.00	48.25	1.00	313.62	sft
	Southwest fire shaft	Double scaffolding Tying	21.00	1.00	48.25	1.00	1013.25	sft
4	Southwest fire shaft	Double scaffolding Tying	24.00	1.00	82.00	1.00	1968.00	sft
5	Northeast fire shaft	Double scaffolding Tying	24.00	1.00	82.00	1.00	1968.00	sft
6	Northwest fire shaft	Double scaffolding Tying	24.00	1.00	82.00	1.00	1968.00	sft
7	East Side External ms Scaffolding	Tie beam	164.00	1.00	18.33	1.00	3006.12	sft
		(Extension form terrace)						
		(Coup-Local)						

Done: 15/10/23.
(131)