


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		357		Date - site bills Register		29/11/2023	
Company Name:		Crescentia labs Pvt. Ltd.		Site:		16V	
Name of Contractor		Dena das					
Nature of work		Electrical					
Work done		From Date		14/11/2023		To Date	
						30/11/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	lift cable termination	4	200	No.'s	800/-		
2.	and glanding						
3.	All floor power DB	14	200	No.'s	2800/-		
4.	glanding & termination						
5.	EIP & STP terminati	6	200	No.'s	1200/-		
6.	-on and glanding						
7.	SUB- PCC 1A vacuum						
8.	air compressor DB	8	200	No.'s	1600/-		
9.	termination & glanding						
10.	10% for transportation				640/-		
11.	Total:				7040/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		29/11/2023			Date:		
Sign:					Date:		
		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET			Approved By				Ramesh reddy		
Company Name:	Crescentia labs pvt								
Project:	1GV								
Work Description:	double compressor glands fixing for PDB with cable termination and ETP&STP cable termination.								
Name of the Contractor	DEVADAS								
Prepared By	V.Akhil murthy								
Bill Date:	11.04.2023								
work date	14.11.2023 to 30.11.2023								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
1		Lift cable termination and glanding	1.00	1.00	1.00	4	4		4
2	double compressor glands fixing for PDB with cable termination and ETP&STP cable termination.	All floor power DB glanding and termination	1.00	1.00	1.00	14	14		14
3		ETP&STP termination and glanding	1.00	1.00	1.00	6	6		6
4		SUB-PCCIA vacuum & air compressor DB termination and glanding	1.00	1.00	1.00	8	8		8

S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
1		Lift cable termination and glanding	1.00	1.00	1.00	4	4		4
2	double compressor glands fixing for PDB with cable termination and ETP&STP cable termination.	All floor power DB glanding and termination	1.00	1.00	1.00	14	14		14
3		ETP&STP termination and glanding	1.00	1.00	1.00	6	6		6
4		SUB-PCCIA vacuum & air compressor DB termination and glanding	1.00	1.00	1.00	8	8		8

ESTIMATE SHEET				Approved By		Ramesh Reddy
Company Name:	Crescentia labs pvt					
Project:	1GV					
Work Description:	double compressor glands fixing for PDB with cable termination and ETP&STP cable termination.					
Name of the Contractor	DEVA DAS					
Prepared By	V.Akhil murthy					
Bill Date:	11.04.2023					
work date	14.11.2023 to 30.11.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	double compressor glands fixing for PDB with cable termination and ETP&STP cable termination.	Lift cable termination and glanding	4	No's	200	800
2		All floor power DB glanding and termination	14	No's	200	2,800
3		ETP&STP termination and glanding	6	No's	200	1,200
4		SUB-PCC1A vacuum & air compressor DB termination and glanding	8	No's	200	1,600
					TOTAL	6400
		Add 10% as site is fare from city				640
			TOTAL AMOUNT			7040