


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2314		Date - site bills Register		2/12/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Basha. A					
Nature of work		Painting - clubhouse external.					
Work done		From Date		15/9/23		To Date	
						15/10/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	East & South side						
2.	Texture	257.25	26	sft	66488.50		
3.	Primer + 1 coat	3693	7.5	sft	27697.50		
4.	2 coats						
5.	putty + primer						
6.	+ 1 coat	1383.75	13.5	sft	18680.6		
7.	paint						
8.							
9.							
10.							
11.	Total:				112867		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work done.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 2/12/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

**Company Name:**

MIR Mallapur LLP

**Project:**

Gulmohar Residency

**Work Description:**

Painting work - Clubhouse external

**Contractor Name:**

Basha

**Prepared By**

Nagendar

**Date:**

02.12.23

**Approved by:**

Ahmed

**Sign:**

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Texture	East & south side	2557.25	sft	26	66488.50	
2	Primer + 1coat	East & south side	3693.00	sft	7.5	27697.50	
3	2 coats Putty + primer + 1 coat paint	East & south side	1383.75	sft	13.5	18680.63	
						112867	

MEASUREMENT SHEET

Company Name: MR Mallapur LLP  
 Project: Gulmohar Residency  
 Work Description: Painting work - (In)house external  
 Contractor Name: Nageswar Basha

Date: 02.12.23  
 Prepared By: Nageswar

Approved by: \_\_\_\_\_  
 Sign: \_\_\_\_\_

Ahmed

S No.	Item Head	Item Description	A	B	C	D	E = AxBxCxD	F	G = Sum of E
			Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	Texture	South side	41.00	1.00	53.50	1.00	1974.00	sft	4167.50
	Chubhouse external painting	East side	84.00	1.00	23.50	1.00	2193.50	sft	
2	Deduction	East side - door	4.00	1.00	8.00	1.00	32.00	sft	
		South side	49.00	1.00	10.25	1.00	502.25	sft	
			6.00	4.00	1.00	5.00	120.00	sft	
			4.00	4.00	1.00	3.00	48.00	sft	
			26.50	1.00	32.00	1.00	848.00	sft	
3	Primer + 1coat	East side	84.00	1.00	33.00	1.00	2772.00	sft	2557.25
		South side	41.00	1.00	33.00	1.00	1353.00	sft	
4	Deduction	East side - door	6.00	4.00	1.00	9.00	216.00	sft	
		South side	4.00	4.00	1.00	3.00	48.00	sft	
			6.00	4.00	1.00	3.00	72.00	sft	
			4.00	4.00	1.00	6.00	96.00	sft	
			432.00				432.00	sft	
5	2 coats Putty + primer + 1 coat paint	East side elevation	86.00	1.00	2.75	1.00	236.50	sft	3693.00
		South side	11.00	1.50	1.00	5.00	82.50	sft	
			43.00	1.00	2.75	1.00	118.25	sft	
			18.00	1.50	1.00	3.00	81.00	sft	
			22.00	1.50	1.00	18.00	594.00	sft	
			75.00	1.00	2.00	1.00	150.00	sft	
			86.00	1.00	2.75	1.00	236.50	sft	
			9.00	1.50	1.00	9.00	121.50	sft	
			1383.75				1383.75	sft	

Handwritten note: 20 marks to be given

## Bill for Labour Charges

A. Basha  
Mallapur  
Hyderabad

Date: 29.11.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse external painting work  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse external painting work Total Amount = 112867/- Work done from date 15.09.23 to date 15.10.23	Rs.45146/-

Amount in words: Forty five thousand one hundred forty six Rupees Only.

Sign: Be

## Bill for Equipment Allowance

A. Basha  
Mallapur  
Hyderabad

Date: 29.11.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse external painting work  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse external painting work Total Amount = 112867/- Work done from date 15.09.23 to date 15.10.23	Rs.45146/-

Amount in words: Forty five thousand one hundred forty six Rupees Only.

Sign:  \_\_\_\_\_

## Allowance for Consumables

A. Basha  
Mallapur  
Hyderabad

Date: 29.11.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse external painting work  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse external east & south painting work Total Amount = 112867/- Work done from date 15.09.23 to date 15.10.23	Rs.22574/-

Amount in words: Twenty two thousand five hundred seventy four Rupees Only.

Sign:  \_\_\_\_\_