

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	3269	Date - site bills Register	21/12/23			
Company Name:	MRMLUP	Site:	CMR			
Name of Contractor	Mahaveer girjar					
Nature of work	Granite cladding work - clubhouse					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Lift cladding	315	38	sft	11970	
2.	cladding	630	25	sft	15750	
3.	cutting charges	315	7	sft	2205	
4.	chiffing charges	360	2.5	sft	900	
5.	Tiles charging	36	20	sft	720	
6.		15	20	sft	300	
7.	Granite patti's	110	25	sft	2750	
8.	Edge polish	110	15	sft	1650	
9.	skirting	30	20	sft	600	
10.	Adding 15% for shifting charges				36845	
11.	Total:				42370	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :	All works done.					
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date: 21/12/23	Date:	Date:				
Sign:	Sign:	Sign:				

Notes: 1. This advise must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for taxonly jobs where guideline rates are clearly given.



## ESTIMATE SHEET

Company Name:		MRM LLP		Approved by:		Ahmed	
Project:		GMR		Sign:			
Work Description:		Granite work of clubhouse lift					
Name of the Contractor		Mahaveer gujar					
Prepared By		Nagendar					
Date:		19.12.23					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Clubhouse lift						
2	Granite cladding	7 floors	315.00	sft	38.00	11,970.0	
3		cutting charges	630.00	Rft	25.00	15,750.0	
4		Shifting charges from SSLLP to GMR	315.00	sft	7.00	2,205.0	
5		Tiles replacement at II & V floors	360.00	sft	2.50	900.0	
6		III floor bathroom	36.00	sft	20.00	720.0	
7	Granite parti's all floors	fire doors gaps filled	15.00	sft	20.00	300.0	
8		Edge polish	110.00	rft	25.00	2,750.0	
		skirting	110.00	rft	15.00	1,650.0	
			30.00	rft	20.00	600.0	
		Adding 15% for shifting charges to each floors for lift cladding work				36845.0	
						5,526.8	
						42,371.8	



MEASUREMENT SHEET

Company Name:		MRM LLP	Approved by:		Ahmed				
Project:		GMR	Sign:						
Work Description:		Granite work of clubhouse lift							
Contractor Name:		Mahaveer gurjar							
Prepared By:		Nagendar							
Date:		19.12.23							
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
	Clubhouse lift								
1	Granite cladding	7 floors	45.00	1.00	1.00	7.00	315.00	sft	
2		Chamfering work	90.0	1.0	1.0	7.00	630.00	Rft	
3		cutting charges	45.0	1.0	1.0	7.00	315.00	sft	
4		Shifting charges from SSLLP to GMR	10.0	3.0	1.0	12.0	360.00	sft	
5		Tiles replacement at II & V floors	6.0	3.0	1.0	2.0	36.00	sft	
6		III floor bathroom	5.0	3.0	1.0	1.0	15.00	sft	
7		Granite patth's all floors	11.0	1.0	1.0	10.0	110.00	rft	
		five doors gaps filled	11.0	1.0	1.0	10.0	110.00	rft	
		Edge polish	11.0	1.0	1.0	10.0	110.00	rft	
		skirting	30.0	1.0	1.0	1.0	30.0	rft	



**Allowance for Labour charges**

Mahaveer Gujar  
Mallapur  
Hyderabad

Date: 20.12.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse granite work  
**Towards:** Bill for labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse lift granite cladding & misc. Works. Total amount =42372/- Work done from date 02.12.2023 to date 15.12.2023.	Rs.16948/-

Amount in words: Sixteen thousand nine hundred forty eight Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

Mahaveer Gujar  
Mallapur  
Hyderabad

Date: 20.12.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse granite work  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse lift granite cladding & misc. Works. Total amount =42372/- Work done from date 02.12.2023 to date 15.12.2023.	Rs.8474/-

Amount in words: Eight thousand four hundred seventy four Rupees Only.

Sign: \_\_\_\_\_



**Bill for Equipment Allowance**

Mahaveer Gujar  
Mallapur  
Hyderabad

Date: 20.12.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse granite work  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse lift granite cladding & misc. Works. Total amount =42372/- Work done from date 02.12.2023 to date 15.12.2023.	Rs.16948/-

Amount in words: Sixteen thousand nine hundred forty eight Rupees Only.

Sign: \_\_\_\_\_