

**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1355		Date - site bills Register		29/12/2023.	
Company Name:		GVRC		Site:		Innapolis.	
Name of Contractor		Eshwar Rao.					
Nature of work		Scaffolding work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Johnson litt shaft	1568	5.00	SFT	7,840.00		
2.	scaffolding removing						
3.	work old scaffolding						
4.	ding and rework						
5.	old scaffolding	1568	5.00	SFT	7,840.00		
6.	remaining work						
7.							
8.		Add 10% for travelling			1,568.00		
9.		from far					
10.		places					
11.	Total:				17,248.		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This form must be submitted within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
**28 DEC 2023**  
T. MADHU  
PROJECT MANAGER  
GVRC. PVT. LTD.

MEASUREMENT SHEET								
Company Name:	GVRC					Approved by:	Madhu	
Project:	INNOPOLIS					Sign:		
Work Description:	Scaffolding work done.							
Contractor Name:	Eashwar rao							
Prepared by:	Madhan.O							
Date:	30.12.2023							
			A	B	C	D	$E=A \times B \times C \times D$	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	LR 3383 Johnson lift shaft scaffolding removing work done at atrium.	Old scaffolding removing and rework done.	8.00	1.00	98	2.00	1568	SFT
2	LR 3384 Johnson lift shaft scaffolding removing work done at atrium.	Old scaffolding removing and rework done.	8.00	1.00	98	2.00	1568	SFT

**ESTIMATE SHEET**

<b>Company Name:</b>	GVRC							
<b>Project:</b>	INNOPOLIS							<b>Approved by:</b> Madhu
<b>Work Description:</b>	Scaffolding work done.							<b>Sign:</b>
<b>Contact Name:</b>	Eashwar rao							
<b>Prepared By :</b>	Madhan.O							
<b>Date:</b>	30.12.20223							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>	
1	Johnson lift shaft scaffolding removing work done at atrium.	Old scaffolding removing and rework done.	1,568.00	SFT	5.00	7,840.00		
2	Johnson lift scaffolding removing work done at atrium.	Old scaffolding removing and rework done.	1,568.00	SFT	5.00	7,840.00		
					<b>Total</b>	<b>15,680.00</b>		
		Add 10% for trvelling from far places				1,568.00		
					<b>Grand total</b>	<b>17,248</b>		

