

Inl memo no 918-001 - QS - Ann B - Work Completion Report									
Company	Crescentia labs pvt	Name of contractor	Deva das	SI No	156	site bills reg	06 02 2024		
Project/site	IGV	Nature of work	V.Akhil murthy	Dr site bills reg		M-coder bill ID			
Block no	GVDX- Transformer yard	Work done from date	06 01 2023	W/O issued ?		W/O issued ?			
W/O no.		Work done to date	12 01 2023	GST bill required?					
W/O date	06 01 2023	Contractor bill no.	1						
SI No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount		
1.	communication cable	RTCC Panel to OLTC	130.00	Rft	822(0)	45.00	5850.00		
2.	tray fixing from	OLTC Panel to VCB	64.00	Rft	822(0)	45.00	2880.00		
3.	RTCC Panel to	Main electrical panel to RTCC	98.00	Rft	822(0)	45.00	4410.00		
4.	OLTC, Main	RTCC to Single phase DB	144.00	Rft	822(0)	45.00	6480.00		
5.	electrical panel to								
6.	RTCC, VCB to								
7.	OLTC								
8.									
9.									
10.									
Total							19620.00		
Remarks: Work Completed									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: <i>V. Ramesh Reddy</i>			Sign: <i>[Signature]</i>			Sign: <i>[Signature]</i>			
Date: 6/1/24			Date:			Date:			

Notes: 1. This sheet requires installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k, QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Saran, Anand Vaidya (for GHT - G&R), Sachin (for Vivopols), B. anand Kumar (for NGH + NRS). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be

MEASUREMENT SHEET

Company Name:	Crescentia labs pvt	Approved By	Ramesh reddy						
Project:	IGV								
Work Description:	Transformer communication cable laying from RTCC Panel to OLTG, Main electrical panel to RTCC,								
Name of the Contractor	Deva das								
Prepared By	V.Akhil murthy								
Bill Date:	01.14.2023								
work date	06.01.2023 to 12.01.2023								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Transformer communication cable tray fixing from RTCC Panel to OLTG,	RTCC Panel to OLTG	65.00	1.00	1.00	2.00	130.00	Rft	130.00
2	Main electrical panel to RTCC,	OLTG Panel to VCB	32.00	1.00	1.00	2.00	64.00	Rft	64.00
3	Main electrical panel to RTCC, VCB to OLTG.	Main electrical panel to RTCC	49.00	1.00	1.00	2.00	98.00	Rft	98.00
4		RTCC to Single phase DB	72.00	1.00	1.00	2.00	144.00	Rft	144.00

ESTIMATE SHEET

Company Name:	Crescentia labs pvt	Approved By:	Ramesh reddy			
Project:	IGV					
Work Description:	Transformer communication cable laying from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB to OLTC.					
Name of the Contractor	Deva das					
Prepared By:	V.Akhil murthy					
Bill Date:						
work date	06.01.2023 to 12.01.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Transformer communication	RTCC Panel to OLTC	130.00	Rft	45.00	5850.00
2	cable tray fixing from	OLTC Panel to VCB	64.00	Rft	45.00	2880.00
3	RTCC Panel to OLTC,	Main electrical panel to RTCC	98.00	Rft	45.00	4410.00
4	Main electrical panel to	RTCC to Single phase DB	144.00	Rft	45.00	6480.00
TOTAL AMOUNT						19620.00