

Infl memo no. 918-001 - QS - Anx B - Work Completion Report										
Company	Crescentia labs pvt	Name of contractor	Devn das	Sl. No. site bills reg.	158					
Project/site	IGV	Nature of work	V. Akhil murthy	Dt. site bills reg.	06.02.2024					
Block no	GVTX- lobby lights	Work done from date	06.01.2023	M-code/ bill ID						
WO no.		Work done to date	12.01.2023	WO issued ?						
WO date	06.01.2023	Contractor bill no.	3	GST bill required?						
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount			
1.	North side & south side lobby 8w false ceiling lights	North side lobby 8w false ceiling lights wiring and fixing	860.67	SN	822(I)	7.50	6455.03			
2.	side lobby 8w false ceiling lights	South side lobby 8w false ceiling lights wiring and fixing	860.67	SN	822(I)	7.50	6455.03			
3.	ceiling lights	EFL SI Cable power supply connection upto PIDB	230.00	Mtrs	822(I)	35.00	8050.00			
4.										
5.										
6.										
7.										
8.										
9.										
10.										
Total							20960.05			

Remarks: Work Completed

Approved by project manager
 Sign: *V. Parash Remy*
 Date: *6/1/24*

Approved by QS team
 Sign: _____
 Date: _____

Approved by Director/E&D team
 Sign: _____
 Date: _____

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k, QS manager and director approval is required. 6. For bill amount less than 10k, any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GNBR), Sachin (for Vivopols), B. Anand Kumar (for NGI + NRS). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO can be

MEASUREMENT SHEET

Company Name:	Crescentia labs Pvt	Approved By	Ramesh reddy						
Project:	IGV								
Work Description:	North side & south side lobby falselling lights wiring and fixing, FRLSH Cable power supply connection upto PDB								
Name of the Contractor	Deva das								
Prepared By	V.Akhil murthy								
Bill Date:	01.14.2023								
work date	06.01.2023 to 12.01.2023								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	North side & south side lobby 8w false ceiling lights wiring and fixing.	North side lobby 8w false ceiling lights wiring and	13.12	13.12	1.00	5.00	860.67	Sft	860.67
2	FRLSH Cable power supply connection upto PDB	South side lobby 8w false ceiling lights wiring and	13.12	13.12	1.00	5.00	860.67	Sft	860.67
3		FRLSH Cable power supply connection upto PDB	230.00	1.00	1.00	1.00	230.00	Mtrs	230.00

ESTIMATE SHEET						
Company Name:	Crescentia labs pvt			Approved By	Ramesh reddy	
Project:	IGV					
Work Description:	North side & south side lobby false ceiling lights wiring and fixing, FRLSH Cable power supply connection upto PDB					
Name of the Contractor	Deva das					
Prepared By:	V.Akhil murthy					
Bill Date:						
work date	06.01.2023 to 12.01.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	North side & south side lobby 8w false ceiling lights	North side lobby 8w false ceiling lights wiring and	860.67	Sft	7.50	6455.03
2	wiring and fixing, FRLSH Cable power supply	South side lobby 8w false ceiling lights wiring and	860.67	Sft	7.50	6455.03
3	connection upto PDB	FRLSH Cable power supply connection upto PDB	230.00	Mtrs	35.00	8050.00
TOTAL AMOUNT						20960.05