

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		339		Date - site bills Register		9/2/24	
Company Name:		MRPLUP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		Column - 10 k, Slab - 10 RCC works.					
Work done		From Date		16/1/24		To Date	
						27/1/24	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Col-10, 804 flat	391.68	60.45/-	sft	23,677/-		
2.							
3.	slab-10,						
4.	flat no - 804						
5.	Beam area	763.66	60.45/-	sft	46,163/-		
6.	slab area	1079	60.45/-	sft	65,225/-		
7.							
8.			Gst	18%	24,311/-		
9.							
10.							
11.	Total:				1,59,378/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 8/2/24		Date:			Date:		
Sign: S.		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 31.01.2024.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 804 - 8th Floor Columns and Slab ( Column - 10 and Slab - 10 ) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,59,378/- Work done from date 16.01.2024 to 27.01.2024	Rs. 1,27,502/-

Amount in words: One Lakh Twenty Seven Thousand Five Hundred and Two Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 31.01.2024.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 804 - 8th Floor Columns and Slab ( Column - 10 and Slab - 10 ) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,59,378/- Work done from date 16.01.2024 to 27.01.2024	Rs. 31,876/-

Amount in words: Thirty One Thousand Eight Hundred and Seventy Six Rupees Only.

Sign: \_\_\_\_\_

10 10 8-44  
Block - A - Columns - ● and Slab - ● (8th Floor) - Centering, Rodbending and Concreting Works

ESTIMATE SHEET						
Company Name:	MRPLLP	Prepared by:	Vijay Raj			
Project:	Nilgiri Heights					
Work Description:	Block - A - Flat No - 4 - Columns - 10 and Slab - 10 (8th Floor) - Centering, Rodbending and Concreting Works					
Contractor Name:	SVC Constructions					
Date:	31-01-2024					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Block - A - Flat No - 4 - Columns - 10 and Slab - 10 (8th Floor) - Centering, Rodbending and Concreting Works					
1	Block - A - Flat No - 804 - Columns - 10 8th Floor Columns	Column - 10	391.68	Sft	60.45	23,677.06
2	Block - A - Flat No - 804 - Slab - 10 8th Floor Slab	Beams Area Slab Area	763.66 1,079.00	Sft Sft	60.45 60.45	46,163.10 65,225.55
						1,35,065.70
					GST - 18%	24,311.83
			Total Amount			1,59,378
Amount in words :- One Lakh Fifty Nine Thousand Three Hundred and Seventy Eight Rupees Only						
NOTE: - 1. Deducted Rs1/- for using RMC						
2. Lifting Charges - 55% for 8th Floor Slab above Ground Level						

h-

10 10  
Block - A - Columns - 8 and Slab - 8 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No - 4 - Columns - 10 and Slab - 10 (8th Floor) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		31-01-2024							
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
Block - A - Flat No - 4 - Columns - 10 and Slab - 10 (8th Floor) - Centering, Rodbending and Concreting Works									
1	Block - A - Flat No - 804 - Columns - 10 8th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	1.00	36.72	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	2.00	81.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	1.00	44.88	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft	391.68
2	Block - A - Flat No - 804 - Slab - 10 8th Floor Slab	B29	41.50	1.00	3.25	1.00	134.88	Sft	
		B30	29.50	1.00	2.75	1.00	81.13	Sft	
		B25	12.50	1.00	2.75	2.00	68.75	Sft	
		B33	18.50	1.00	3.25	1.00	60.13	Sft	
		B34	12.83	1.00	2.75	1.00	35.28	Sft	
		B38	26.00	1.00	2.75	1.00	71.50	Sft	
		B39	26.00	1.00	2.75	1.00	71.50	Sft	
		B40	26.00	1.00	3.75	1.00	97.50	Sft	
		B44	26.00	1.00	2.75	1.00	71.50	Sft	
		B45	26.00	1.00	2.75	1.00	71.50	Sft	
	Slab Area		41.50	26.00	1.00	1.00	1,079.00	Sft	763.66
									1,079.00