

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-340 -		Date - site bills Register		9/2/24			
Company Name:		MRP UP		Site:		NGH			
Name of Contractor		SVC Constructions							
Nature of work		Col-8 x slab-8 RCC works.							
Work done		From Date		18	8	23	To Date		
							27	8	23.
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no			
1.	Col-8, 604 flat	391.68	56.55/-	sft	22,149/-				
2.	slab-8								
3.	Beam area	763.66	56.55/-	sft	43,184/-				
4.	slab area.	1079	56.55/-	sft	61,017/-				
5.									
6.									
7.			GST	18%	22,743/-				
8.									
9.									
10.									
11.	Total:				1,49,095/-				
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.			
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.				PO/WO date:					
Remarks :									
Approved by Project Manager		Approved by Design Team			Approved by M.D.				
Date: 8/2/24		Date:			Date:				
Sign: [Signature]		Sign:			Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 27.01.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 604 - 6th Floor Columns and Slab (Column - 8 and Slab - 8) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,49,095/- Work done from date 15.08.2023 to 27.08.2023	Rs. 29,819/-

Amount in words: Twenty Nine Thousand Eight Hundred and Nineteen Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 27.01.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 604 - 6th Floor Columns and Slab (Column - 8 and Slab - 8) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,49,095/- Work done from date 15.08.2023 to 27.08.2023	Rs. 1,19,276/-

Amount in words: One Lakh Nineteen Thousand Two Hundred and Seventy Six Rupees Only.

Sign: _____

Block - A - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works

ESTIMATE SHEET								
Company Name:	MRPLLP	Prepared by:	Vijay Raj					
Project:	Nilgiri Heights							
Work Description:	Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works							
Contractor Name:	SVC Constructions							
Date:	27-01-2024							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
	Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works							
1	Block - A - Flat No - 604 - Columns - 8 6th Floor Columns	Column - 7	391.68	Sft	56.55	22,149.50		
2	Block - A - Flat No - 604 - Slab - 8 6th Floor Slab	Beams Area Slab Area	763.66 1,079.00	Sft Sft	56.55 56.55	43,184.83 61,017.45	1,26,351.79	
						GST - 18%	22,743.32	
						Total Amount	1,49,095	
	Amount in words :- One Lakh Forty Nine Thousand and Ninety Five Rupees Only							
	NOTE: - 1. Deducted Rs1/- for using RMC 2. Lifting Charges - 45% for 6th Floor Slab above Ground Level							

5.

Block - A - Columns - 8 and Slab - 8 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:		MRPLLP		Prepared by:		Vijay Raj				
Project:		Nilgiri Heights								
Work Description:		Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works								
Contractor Name:		SVC Constructions								
Date:		27-01-2024								
S.No	Item Head	Item Description	A	B	C	Height	No's	Quantity	Units	Total Head
		Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works	Length	Width	Height					
1	Block - A - Flat No - 604 - Columns - 8 6th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	1.00	36.72	Sft		
		C2A (9" x 21")	5.00	1.00	8.16	2.00	81.60	Sft		
		C3 (9" x 24")	5.50	1.00	8.16	1.00	44.88	Sft		
		C4B (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft		
		C5 (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft		
		C5A (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft		391.68
2	Block - A - Flat No - 604 - Slab - 8 6th Floor Slab	B29	41.50	1.00	3.25	1.00	134.88	Sft		
		B30	29.50	1.00	2.75	1.00	81.13	Sft		
		B25	12.50	1.00	2.75	2.00	68.75	Sft		
		B33	18.50	1.00	3.25	1.00	60.13	Sft		
		B34	12.83	1.00	2.75	1.00	35.28	Sft		
		B38	26.00	1.00	2.75	1.00	71.50	Sft		
		B39	26.00	1.00	2.75	1.00	71.50	Sft		
		B40	26.00	1.00	3.75	1.00	97.50	Sft		
		B44	26.00	1.00	2.75	1.00	71.50	Sft		
		B45	26.00	1.00	2.75	1.00	71.50	Sft		763.66
	Slab Area		41.50	26.00	1.00	1.00	1,079.00	Sft		1,079.00