


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | -341- | Date - site bills Register | 9/2/24 | | |
|---|----------------------|--|----------------------------|-------------------------------|------------|--|
| Company Name: | | MRPUP | Site: | NGH | | |
| Name of Contractor SVC Constructions | | | | | | |
| Nature of work Col-7 & slab-7, RCC & Concreting work | | | | | | |
| Work done | | From Date | To Date | | | |
| | | 15/7/23 | 27/7/23 | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | Col-7 flat no | 391.68 | 54.60/- | sft | 21,385/- | |
| 2. | 504 | | | | | |
| 3. | slab-7 | | | | | |
| 4. | flat no-504 | | | | | |
| 5. | Beam area | 763.66 | 54.60/- | sft | 41,695/- | |
| 6. | slab area | 1079 | 54.60/- | sft | 58,913/- | |
| 7. | projection & Sides | 197.25 | 54.60/- | sft | 10,769/- | |
| 8. | | | | | | |
| 9. | | | GST | 18% | 21,959/- | |
| 10. | | | | | | |
| 11. | Total: | | | | 1,43,954/- | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no. | | - | | PO/WO date: | | - |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 8/2/24 | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 25.01.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

| S No. | Description | Amount |
|-------|--|----------------|
| 1. | Brief description of work done: Towards Completion of Block - A -Flat No - 504 - 5th Floor Columns and Slab (Column - 7 and Slab - 7) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,43,954/- Work done from date 15.07.2023 to 27.07.2023 | Rs. 1,15,163/- |

Amount in words: One Lakh Fifteen Thousand One Hundred and Sixty Three Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 25.01.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|--|--------------|
| 1. | Brief description of work done: Towards Completion of Block - A -Flat No - 504 - 5th Floor Columns and Slab (Column - 7 and Slab - 7) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,43,954/- Work done from date 15.07.2023 to 27.07.2023 | Rs. 28,791/- |

Amount in words: Twenty Eight Thousand Seven Hundred and Ninety One Rupees Only.

Sign: _____

Block - A - Columns - 7 and Slab - 7 - Centering, Rodbending and Concreting Works

| MEASUREMENT SHEET | | | | | | | | | |
|-------------------|--|---|--------|--------------|--------|-----------|----------|-------|------------|
| Company Name: | | MRPLLP | | Prepared by: | | Vijay Raj | | | |
| Project: | | Nilgiri Heights | | | | | | | |
| Work Description: | | Block - A - Flat No - 4 - Columns - 7 and Slab - 7 (5th Floor) - Centering, Rodbending and Concreting Works | | | | | | | |
| Contractor Name: | | SVC Constructions | | | | | | | |
| Date: | | 25-01-2024 | | | | | | | |
| S.No | Item Head | Item Description | Length | Width | Height | No's | Quantity | Units | Total Head |
| 1 | Block - A - Flat No - 504 - Columns - 7 5th Floor Columns | C1A (9" x 18") | 4.50 | 1.00 | 8.16 | 1.00 | 36.72 | Sft | 391.68 |
| | | C2A (9" x 21") | 5.00 | 1.00 | 8.16 | 2.00 | 81.60 | Sft | |
| | | C3 (9" x 24") | 5.50 | 1.00 | 8.16 | 1.00 | 44.88 | Sft | |
| | | C4B (9" x 30") | 6.50 | 1.00 | 8.16 | 2.00 | 106.08 | Sft | |
| | | C5 (9" x 36") | 7.50 | 1.00 | 8.16 | 1.00 | 61.20 | Sft | |
| | | C5A (9" x 36") | 7.50 | 1.00 | 8.16 | 1.00 | 61.20 | Sft | |
| 2 | Block - A - Flat No - 504 - Slab - 7 5th Floor Slab | B29 | 41.50 | 1.00 | 3.25 | 1.00 | 134.88 | Sft | 1,079.00 |
| | | B30 | 29.50 | 1.00 | 2.75 | 1.00 | 81.13 | Sft | |
| | | B25 | 12.50 | 1.00 | 2.75 | 2.00 | 68.75 | Sft | |
| | | B33 | 18.50 | 1.00 | 3.25 | 1.00 | 60.13 | Sft | |
| | | B34 | 12.83 | 1.00 | 2.75 | 1.00 | 35.28 | Sft | |
| | | B38 | 26.00 | 1.00 | 2.75 | 1.00 | 71.50 | Sft | |
| | | B39 | 26.00 | 1.00 | 2.75 | 1.00 | 71.50 | Sft | |
| | | B40 | 26.00 | 1.00 | 3.75 | 1.00 | 97.50 | Sft | |
| | | B44 | 26.00 | 1.00 | 2.75 | 1.00 | 71.50 | Sft | |
| | | B45 | 26.00 | 1.00 | 2.75 | 1.00 | 71.50 | Sft | |
| | Slab Area | 41.50 | 26.00 | 1.00 | 1.00 | 1.00 | 1,079.00 | Sft | |
| | Slab Projection Area | 131.50 | 1.00 | 1.00 | 1.00 | 1.00 | 131.50 | Sft | |
| | Slab Projection Area Sides | 131.50 | 0.50 | 1.00 | 1.00 | 1.00 | 65.75 | Sft | 197.25 |