


Anx B – Work Completion Report

Company	Dr.Nrk Bio Tech Pvt Ltd	Name of contractor	Harish	Sl. No. site bills reg.	193	
Project/site	Nextopolis	Nature of work	Scaffolding	Dt. site bills reg.	23.02.2024	
Block no.	Main Block	Work done from date		M-codex bill ID.		
WO no.		Work done to date		WO issued ?		
WO date		Contractor bill no.		GST bill required?		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate	Amount
1.	Main Block	L-R7566-Metal Scaffolding from lift pits	1600	SFT	03	4800.00
2.	Main Block	L-R7567-Metal Scaffolding from lift pits	1600	SFT	03	4800.00
3.	Main Block	L-R7568-Metal Scaffolding from lift pits	1600	SFT	03	4800.00
4.	Main Block	L-R7569-Metal Scaffolding from lift pits	1600	SFT	03	4800.00
5.	Main Block	Rain water duct-From floor level to top slab at North east	1200	SFT	05	6000.00
6.	Main Block	Rain water duct-From floor level to top at south west back side of lift	1200	SFT	05	6000.00
7.	Main Block	Rain water duct-From floor level to top at South west-near fire shaft	1200	SFT	05	6000.00
8.						
9.						
10.					Total:	37,200.00

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date: 23/02/2024	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director

Estimate Sheet

Company Name: Dr NRK Biotech Pvt Ltd
 Project Name: Nextopolis
 Work Description: Metal Scaffolding
 Contractor Name: Harish
 Prepared By: KVR Apparao - PM (MEP)
 Date: 23.02.2024

Approved By:
 Sign
 KVR Apparao

S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	Metal Scaffolding L-R7566	From lift pit level to terrace	1600	Sft	3		4,800.00
2	Metal Scaffolding L-R7567	From lift pit level to terrace	1600	Sft	3		4,800.00
3	Metal Scaffolding L-R7568	From lift pit level to terrace	1600	Sft	3		4,800.00
4	Metal Scaffolding L-R7569	From lift pit level to terrace	1600	Sft	3		4,800.00
5	Rain water Duct	From First floor to terrace slab-NE	1200	Sft	5		6,000.00
6	Rain water Duct	From First floor to top slab-SW back of lift	1200	Sft	5		6,000.00
7	Rain water Duct	From floor level to top slab-SW near to fire shaft	1200	Sft	5		6,000.00

In Rupees - Thirty seven Thousand Two hundred only/-

Total:- 37,200.00

As per Johnson controls requirements whole the lift shaft scaffolding arranged.

Statement Sheet

Company Name:		Dr NRK Biotech pvt ltd		Approved By:		KVR Apparao		
Project Name:		Nextopolis		Sign				
Work Description:		Metal Scaffolding						
Contractor Name:		Harish						
Prepared By:		KVR Apparao - PM (MEP)						
Date:		23.02.2024						
S.No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	
1	Metal Scaffolding L-R7566	From lift pit level to terrace	Length 20.00	Breadth 1.00	Height 80.00	No's 1.00	Total Quantity 1600.00	Units Sft
2	Metal Scaffolding L-R7567	From lift pit level to terrace	20.00	1.00	80.00	1.00	1600.00	Sft
3	Metal Scaffolding L-R7568	From lift pit level to terrace	20.00	1.00	80.00	1.00	1600.00	Sft
4	Metal Scaffolding L-R7569	From lift pit level to terrace	20.00	1.00	80.00	1.00	1600.00	Sft
5	Rain water Duct	From First floor to terrace slab-NE	20.00	1.00	60.00	1.00	1200.00	Sft
6	Rain water Duct	From First floor to top slab-SW back of lift	20.00	1.00	60.00	1.00	1200.00	Sft
7	Rain water Duct	From floor level to top slab-SW near to fire shaft	20.00	1.00	60.00	1.00	1200.00	Sft
Total							10000.00	Sft