


**Anx B - Work Completion Report**

Company	Crescentia labs pvt	Name of contractor	Deva das	Sl. No. site bills reg.	174		
Project/site	IGV	Nature of work	Electrical	Dt. site bills reg.	08-03-2024		
Block no.	GVDC-Electrical	Work done from date	06.01.2024	M-codex bill ID.			
WO no.		Work done to date	12.01.2024	WO issued ?	NO		
WO date		Contractor bill no.		GST bill required?	NO		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	GVDC-Electrical room	Transformer communication cable tray fixing from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB to OLTC.					
2.		RTCC Panel to OLTC cable tray	150.00	Rt	EL125	45.00	6750.00
3.		OLTC Panel to VCB cable tray	132.00	Rt	EL125	45.00	5940.00
4.		Main electrical panel to RTCC cable tray	118.00	Rt	EL125	45.00	5310.00
5.		RTCC to Single phase DB cable tray	308.00	Rt	EL125	45.00	13860.00
6.							
7.							
8.							
9.							
10.							
						<b>Total</b>	<b>31860.00</b>

Remarks: Approved by project manager

Sign:  Date: 21/10/24

Approved by QS team

Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Approved by Director/E&D team

Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work order is not issued. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be

# MEASUREMENT SHEET

Company Name:	Crescentia labs pvt	Approved By	Ramesh reddy						
Project:	IGV								
Work Description:	Transformer communication cable laying from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB								
Name of the Contractor	Deva das								
Prepared By	V.Akhil murthy								
Bill Date:	02.02.2024								
work date	06.01.2024 to 12.01.2024								
		A	B	C	D	E=AxBxCxD	F	G=Sum of E	
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>	<b>Item Head Total</b>
1	Transformer communication	RTCC Panel to OLTC	150.00	1.00	1.00	1.00	150.00	Rft	150.00
2	cable tray fixing from RTCC	OLTC Panel to VCB	66.00	1.00	1.00	2.00	132.00	Rft	132.00
3	Panel to OLTC, Main	Main electrical panel to RTCC	118.00	1.00	1.00	1.00	118.00	Rft	118.00
4	electrical panel to RTCC, VCB	RTCC to Single phase DB	154.00	1.00	1.00	2.00	308.00	Rft	308.00

**ESTIMATE SHEET**

Company Name:	Crescentia labs pvt	Approved By	Ramesh reddy			
Project:	IGV					
Work Description:	Transformer communication cable laying from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB to OLTC.					
Name of the Contractor	Deva das					
Prepared By	V.Akhil murthy					
Bill Date:	02.02.2024					
work date	06.01.2024 to 12.01.2024					
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>
1	Transformer communication	RTCC Panel to OLTC	150.00	Rft	45.00	6750.00
2	cable tray fixing from	OLTC Panel to VCB	132.00	Rft	45.00	5940.00
3	RTCC Panel to OLTC,	Main electrical panel to RTCC	118.00	Rft	45.00	5310.00
4	Main electrical panel to	RTCC to Single phase DB	308.00	Rft	45.00	13860.00
<b>TOTAL AMOUNT</b>						<b>31860.00</b>