


Anx B – Work Completion Report

Company	Synopolis	Name of contractor	Deva das		Sl. No. site bills reg.	1413	
Project/site	GVRC	Nature of work	Electrical		Dt. site bills reg.	08-03-2024	
Block no.	4545-Electrical	Work done from date	06.01.2024		M-codex bill ID.		
WO no.		Work done to date	12.01.2024		WO issued ?	NO	
WO date		Contractor bill no.			GST bill required?	NO	
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	4545- Main pcc Electrical	4545 DG/ Transformer communication cable laying from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB to OLTC.					
2.		RTCC Panel to OLTC	150.00	Rft	EL125	45.00	6750.00
3.		DG 2250KVA to main pcc	396.00	Rft	EL125	45.00	17820.00
4.		Main electrical panel to RTCC	118.00	Rft	EL125	45.00	5310.00
5.		RTCC to Single phase DB	160.00	Rft	EL125	45.00	7200.00
6.							
7.						Total	37080.00
8.							
9.							
10.							
Remarks:							
Approved by project manager			Approved by QS team		Approved by Director/E&D team		
Sign: 			Sign:		Sign:		
Date: 8/3/24			Date:		Date:		

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham. Anand Mehta (for GHT + GMR). Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be



MEASUREMENT SHEET			Approved By				Ramesh reddy		
Company Name:	Synopolis								
Project:	GVRC								
Work Description:	Transformer communication cable laying from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB								
Name of the Contractor	Deva das								
Prepared By	V.Akhil murthy								
Bill Date:	02.02.2024								
work date	06.01.2024 to 12.01.2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Transformer/DG communication cable tray fixing from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB to OLTC.	RTCC Panel to OLTC	150.00	1.00	1.00	1.00	150.00	Rft	150.00
2		DG 2250KVA to main pcc	198.00	1.00	1.00	2.00	396.00	Rft	396.00
3		Main electrical panel to RTCC	118.00	1.00	1.00	1.00	118.00	Rft	118.00
4		RTCC to Single phase DB	80.00	1.00	1.00	2.00	160.00	Rft	160.00



ESTIMATE SHEET				Approved By		Ramesh reddy	
Company Name:	Synopolis						
Project:	GVRC						
Work Description:	4545 DG/ Transformer communication cable laying from RTCC Panel to OLTC, Main electrical panel to RTCC, VCB to OLTC.						
Name of the Contractor	Deva das						
Prepared By	V.Akhil murthy						
Bill Date:	02.02.2024						
work date	06.01.2024 to 12.01.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	4545 /DG communication	RTCC Panel to OLTC	150.00	Rft	45.00	6750.00	
2	cable tray fixing from	DG 2250KVA to main pcc	396.00	Rft	45.00	17820.00	
3	RTCC Panel to OLTC,	Main electrical panel to RTCC	118.00	Rft	45.00	5310.00	
4	Main electrical panel to	RTCC to Single phase DB	160.00	Rft	45.00	7200.00	
TOTAL AMOUNT						37080.00	

