

Annex B - Work Completion Report

Company	crecentia labs pvt ltd	Name of contractor	POINTEC CONSRUCTIONS	SI. No. site	171		
Project/site	GV1	Nature of work	col-2,shear wall& slab-02 RCC Work	DI. site bills	08-03-2024		
Block no.	chemical block	Work done from date	14-02-2024	M-codex bill			
WO no.	20240118006	Work done to date	07-03-2024	WO issued ?	Yes		
WO date	18-01-2024	Contractor bill no.		GST bill	Yes		
SI No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	col-2,shear wall& slab-02	Typical Column Shuttering&slab	2283.00	sft	RCC221	71.50	163234.50
2		slab bottoms,sides and beams	2706.00	sft	RCC221	71.50	1,93,479.00
3							3,56,713.5000
4		Note - 5000/- per day penalty for the delay of slab -02,date-14.02.24					
5		slab completion date 07.03.24, Total no of days 22 x 5000/-=1,10,000.00					1,10,000.00
6						Total	2,46,713.00
7						Add Gst 18%	44,408.00
8						Total	2,91,121.00
9							
10							
11							

Remarks: works completed.

Approved by project manager

Sign: 

Date: 8/3/2024

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Seham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be

ESTIMATE SHEET									
Company Name:	Crecentia Labs Pvt Ltd								
Project:	GV ONE								
Work Description:	Chemical blockcol-2,shear walls& slab-02 RCC Work.								
Name of the Contractor	pointee conctructions.								
Prepared By:	Sobhanbabu.								
Date:	08-03-2024								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Chemical blockcol-2,shear walls& slab-02 RCC Work.	Typical Column Shuttering& Shuttering Shear walls	2.283.00	sf	71.50	1,63,234.50			
		Slab Bottom,sides and beams	2,706.00	sf	71.50	1,93,479.00			
		Note - 5000/- per day penalty for the delay of slab -02.date-14.02.24							
		slab completion date 07.03.24. Total no of days 22 x 5000/-=1,10,000							
		Total						1,10,00.00	
		GST18%						2,46,713.00	
		Total Amount						44,408.00	
								2,91,121.00	
		Amount:-Two lakhs ninty one thousand one hundrad and twenty one rupess only							

MEASUREMENT SHEET									
Company Name:		Crecentia Labs Pvt Ltd			Approved by :				
Project:		GV ONE							
Work Description:		Chemical blockcol-2,shear walls& slab-02 RCC Work.							
Name of the Contractor		pointec conctructions.							
Prepared By		Sobhanbabu.							
Date:		08-03-2024							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Typical Column -02- Shuttering	C1	0.600	0.230	4.350	3	21.663	Sqm	
		C2	0.600	0.375	4.350	2	16.965	Sqm	
		C3	0.450	0.300	4.350	3	19.575	Sqm	
		C4	0.525	0.300	4.350	3	21.533	Sqm	
		Total					11	79.736	Sqm
2	Typical Shuttering Shear walls-02	W1 (Outer)	2	3.300	4.350	4.350	28.710	Sqm	
		W1 (Outer)	1	3.400	4.350	4.350	14.790	Sqm	
		W1 (Outer)	2	0.800	4.350	4.350	6.960	Sqm	
		W1 (Inner)	2	0.230	4.350	4.350	2.001	Sqm	
		W1 (Inner)	2	0.570	4.350	4.350	4.959	Sqm	
		W1 (Inner)	2	2.840	4.350	4.350	49.416	Sqm	
		W1 (Inner)	1	2.940	4.350	4.350	25.578	Sqm	
		Total					132.414	Sqm	
							1,425.000	Sft	1,425.00
3	Chemical block slab-02 RCC Work.	Slab shuttering		145.203		1	145.203	Sqm	
		Slab Bottom		49.539	0.150	1	7.431	Sqm	
		Staircase Sides		20.003	0.150	1	3.000	Sqm	
		Deductions		2.840	2.940	-1	-8.350	Sqm	
		Lift			23.872	-1	-23.872	Sqm	
		Staircase							

