

H-block lift cladding bill.xlsx

Company	MRMLLP	Name of contractor	Priyanka Devi	Sl. No. site bills reg.	3256		
Project/site	GMR	Nature of work	Granite work	Dt. site bills reg.	21-03-2024		
Block no.	H	Work done from date	25-02-2024	M-codex bill ID.			
WO no.		Work done to date	15-03-2024	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	H-block						
2		Granite cladding for lift (Rs 18 for flooring/ Rs. 20 for lift cladding)	720.000	sft	TF 133/ TF 136	38.00	27,360.00
3		Granite Chamfering	1080.000	rft	TF115	25.00	27,000.00
4		Holes for granite	48.000	nos	TF122	60.00	2,880.00
5							
6							
7							
8							
9							
10							
Total							57,240.00
Add GST @						0.00%	0.00
Total amount including taxes for work done							57,240.00
Remarks:							
Approved by project manager	Approved by QS team		Approved by Director/E&D team				
Sign:	Sign:		Sign:				
Date:	Date:		Date:				
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							

(Handwritten signature and date)
 21/3/2024

MEASUREMENT SHEET

Company Name:		MRMILLP																	
Project:		GMR																	
Work Description:		Granite cladding at Passenger and Service lift of H - Block																	
Contractor Name:		Priyanka Devi																	
prepared by:		K. Narender Reddy																	
Date:		19-03-2024																	
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head										
Granite cladding at Passenger and Service lift of H - Block																			
1	Granite cladding at Passenger lift	granite laying	45.00	1.00	1.00	8	360.00	sf											
	Granite cladding at Service lift	granite laying	45.00	1.00	1.00	8	360.00	sf	720										
2 Chartering of granite at Passenger lift																			
	Chartering of granite at Service lift	Chartering	90.00	1.00	1.00	6	540.00	ft											
		Chartering	90.00	1.00	1.00	6	540.00	ft	1080										
3 Holes for Lift Button Passenger lift																			
	Holes for Lift Button service lift	Holes	24.00	1.00	1.00	1	24.00	nos											
		Holes	24.00	1.00	1.00	1	24.00	nos	48										

Bill for Consumables

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date: 19-03-2024

In favor of: MRMLLP
Project / Site: GMR
Location: 82/1. Mallapur
Type of Work: Granite cladding at Passenger and Service lift of H - Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at Passenger and Service lift of H - Block Total amount =Rs 57,240=00 Work done from date : 25-02-2024 to 15-03-2024	Rs.22,896=00

Amount in words: Twenty Two Thousand Eight Hundred and Ninety Six Rupees only

Sign: _____

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date: 19-03-2024

In favor of: MRMLLP
Project / Site: GMR
Location: 82/1. Mallapur
Type of Work: Granite cladding at Passenger and Service lift of H - Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at Passenger and Service lift of H - Block Total amount =Rs 57,240=00 Work done from date : 25-02-2024 to 15-03-2024	Rs.22,896=00

Amount in words: Twenty Two Thousand Eight Hundred and Ninety Six Rupees only

Sign: _____

Bill for Equipment Allowance

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date: 19-03-2024

In favor of: MRMLLP
Project / Site: GMR
Location: 82/1. Mallapur
Type of Work: Granite cladding at Passenger and Service lift of H - Block
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at Passenger and Service lift of H - Block Total amount =Rs 57,240=00 Work done from date : 25-02-2024 to 15-03-2024	Rs.11,448=00

Amount in words: Eleven Thousand Four Hundred and Fourty Eight Rupees only

Sign: _____