




Annex B - Work Completion Report

Company	Crescentin Labs Pvt Ltd	Name of contractor	Waleem Ahmad	SI. No. site bills reg.	185	Amount	
Project site	GV One	Nature of work	Precast	Dt site bills reg			
Block no	labour quarters	Work done from date	01-03-2024	M-codex bill ID			
W.O no	20240304077	Work done to date	22-03-2024	WO issued ?	Yes		
W.O date	04-03-2024	Contractor bill no.		GST bill required?	No		
S	Unit/Floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Labour qtrs (8ct-3)	Precast Labour Qtrs	196	Sqm		828	1,62,673
2							
3							
4							
5							
6							
7							
8							
9							
							1,62,673
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:	28/3/2024	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivepola), B. Anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and OS by email. 11. Contractors must submit original bills at HO (can be sent by courier)

MEASUREMENT SHEET:									
Company Name:			Crescentia Labs Pvt Ltd				Approved By: S. V Subba Reddy		
Project Name:			GV One						
Work Description:			Precast Labour Quarters (set 3)						
Contractor Name:			Waleem Ahmad				P.O no: 20240304077		
Prepared By:			Mallikarjun				P.O date: 04-03-2024		
Date:			25-03-2024						
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Precast labour qtrs		49.0	1.0	8.0	3.0	1,176.0	Sft	
			19.5	1.0	8.0	6.0	936.0	Sft	
	Total in sft								2,112
	Total in sqm								196

1

ESTIMATE SHEET:						Approved By: S. V Subba Reddy							
Company Name:		Crescentia Labs Pvt Ltd											
Project Name:		GV One											
Work Description:		Precast Labour Quarters (set 3)											
Contractor Name:		Waleem Ahmad											
Prepared By:		Mallikarjun											
Date:		25-03-2024											
S.No		Item Head		Item Description		Quantity		Units		Rate		Amount	
1		Total for Precast labour qtrs				196		Sqm		828		1,62,673	
				Total:								1,62,673	