## 1709209412\_Intl memo no. 918-001\_ - Anx B - Work Completion Report\_28-02-2024\_ver3\_4.xlsx

Company	MRMLLP		Name of contractor	Hanumanthu		Sl. No. site	bills reg.	3478	
Project/site	GMR		Nature of work	Painting Works		Dt. site bills			23-03-2024
Block no.	D Block		Work done from date	03-12-2023		M-codex bi	11 ID.		
WO no.			Work done to date	22-02-2024		WO issued	?		
WO date			Contractor bill no.			GST bill red	quired?	NO	
Sl. No.	Unit/floor no		Details of work		Qty	Units	Rate ID	Rate	Amount
1	D Block								
	Stage II	104 (35%	6)		1660	Sft	PT156	11.20	18,592
	Stage III	103,104,20	05,208,408,501,502,507,	(25%)	13280	Sft	PT156	8.00	1,06,240.00
								Total	1,24,832
							Add GST @	18.00%	22,470
					T	otal amount	including taxe	s for work done	1,47,302
Remarks:									
Approved by	project manag	er	Approved by QS team			Approved 1	by Director/E&I	D team	
Sign:	hh		Sign:			Sign:			
Date:	6/30/20	ZU	Date:			Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

	EMENT SHEET								47-110/47-1
Company	Name:	MRMallapur LLP		The second	Approved b	v:	Narander Reddy		
Project:		Gulmohar Residency.		Value of the last	Sign:				
Work Desc	cription:	D-block internal painting							
Contractor		Hanumanthu B				E de la company			
Prepared B	y	Srinivas N							
Date:		25-03-2024							
			A	В	C	D	E= AxBxCxD	F	
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	TO COMPANY
1	D-block	1660 sft	SHALL BE WANTED		A. S.	17 0500			
		Stage II D 104	1	1	1	1	1.00	Flats	
		D Block Stage III 507,205,103,104,501,502,208,408	8	1	1	1	8	flat	
		Stage-III Completion 25%							
								TO BE SHOWN THE	

Company Name:	MRMallapur LLP		Approved by:	Narander Reddy	Y	
Project:	Gulmohar Residency.		Sign:			
Work Description:	D-block internal painting					
Contractor Name:	. Hanumanthu B					
Prepared By	Srinivas N					
	25-03-2024					
S No. Item Head	ad Flat nos	Quantity	Units	Percentage	Rate	Amount
D-block	k 1660 sft					
	Stage II	-	Flats	35%	32	21,248
	Stage-III 25 %	8	flats	25%	32	1,06,240
	103,104,205,208,408,501,50					
	2,307,					
	Sub Total					1,27,488
	Add GST			18%		22,948
	Grand Total					150436