


Anx B – Work Completion Report

Company		GVRC	Name of contractor	Jyothikumari	Sl. No. site bills reg.	1520			
Project/site		Innopolis	Nature of work	plastering	Dt. site bills reg.	27-05-2024			
Block no.		4500	Work done from date	18-05-2024	M-codex bill ID.				
WO no.			Work done to date	26-05-2024	WO issued ?				
WO date			Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4500	4500 south side retaining wall external plastering			1932.0	sft	cw224	17.50	33,810.00
2									0.00
3									0.00
4									
5									
6									
7									
8									
9									
10									
Total								33,810.00	
Add GST @									0.00
Total Amount for Work done								33,810.00	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation bill and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered at the end of bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

APPROVED BY

 27 MAY 2024
MADHU
 PROJECT MANAGER
 GVRC PVT. LTD.

ESTIMATE SHEET							
Company Name :	GVRC				Approved by	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	South side retaining wall plastering						
Contact Name :	Jyothi kumari						
Prepared By :	S.kuldeep krishna						
Work done Date :	01.04.2024 to 19.05.2024						
Bill Date:	27.05.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4500 Retaining wall external plastering	4500 South side retaining wall external plastering work done	1932	sft	17.50	33810	
					Total	33810	
					Total amount		33,810.00
Note: Rates as per done Circular no.1015, Rate.Id: CW224 - Construction							



MEASUREMENT SHEET							
Company Name :	GVRC					Approve Madhu	
Project :	INNOPOLIS					Sign:	
Work Description :	South side Retaining wall plastering						
Contractor Name :	Jyothi kumari						
Prepared by :	S.Kuldeep krishna						
Work done Date :	01.04.2024 to 19.05.2024						
Bill Date:	27.05.2024						
			A	B	C	D	=AxBxCx
			Length	Width	Height	Nos.	Quantity
S No.	Item Head	Item Description					F
1	4500 Retaining wall external plastering	4500 South side retaining wall external plastering work done RW-1	131.00	0.75	8.75	1.00	1146.25 sft
2		4500 South side retaining wall external plastering work done RW-0	131.00	0.75	3.00	1.00	393.00 sft
3		4500 South side retaining wall external plastering work done RW-0	131.00	0.75	3.00	1.00	393.00 sft
							1932.25 sft
		total					