

**Anx B – Work Completion Report**

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	Simhaa Constructions		Sl. No. site bills reg.	18			
Project/site	AMTZ 4554	Nature of work	Excavation of soil around the plinth line a		Dt. site bills reg.	11-06-2024			
Block no.	4554	Work done from date	26-02-2024		M-codex bill ID.				
WO no.	20240419006	Work done to date	16-04-2024		WO issued ?	Yes			
WO date	21-May-24	Contractor bill no.	13		GST bill required?	Yes			
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
	4554 Earth work: Back filling.	Const - RCC 2817 -Construction - Civil - Backfilling - Cum : It Includes excavation of soil around the Plinth line and Backfilling.			5602.00	Cum	EW170	155.00	8,68,310.00
								<b>Total</b>	<b>8,68,310.00</b>
							Add GST @.	18.00%	1,56,295.80
							<b>Total Amount incl. Taxes</b>		<b>10,24,605.80</b>
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GH1 + NRK), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at I/O (can be sent by courier).</p>									

**APPROVED BY**  
  
 11 JUN 2024  
 SIMHAASOHA  
 Project Manager






# Tax Invoice

e-Invoice



IRN : 29acb34e2673f20e2025ea8cfc804b921d281aaff194fd-5931853ad528b02aa8  
 Ack No. : 112420394302829  
 Ack Date : 23-May-24

<b>Simhaa Constructions (2024-25)</b> Plot No. 2, Block-B, Auto Nagar Visakhapatnam GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com	Invoice No.	Dated
	13	23-May-24
Buyer (Bill to) <b>AMTZ Medpolis Square 4554 Pvt. Ltd</b> VM Steel Project Town Ship Sub Post Office Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37	Delivery Note	
	Reference No. & Date.	Other References
	SC/AMS4554/RA07 dt. 23-May-24	
	Buyer's Order No.	Dated
	AMS4554/SIMHAA/20240521008	21-May-24
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination

Sl No.	Particulars	HSN/SAC	Amount
1	<b>Contract Receipts (2024-25)</b> RA07 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ Visakhapatnam  	995415	8,68,310.00
	CGST - Output 9%		78,147.90
	SGST - Output 9%		78,147.90
	Total		₹ 10,24,605.80


Amount Chargeable (in words) E. & O E

**INR Ten Lakh Twenty Four Thousand Six Hundred Five and Eighty paise Only**

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	8,68,310.00	9%	78,147.90	9%	78,147.90	1,56,295.80
<b>Total</b>	<b>8,68,310.00</b>		<b>78,147.90</b>		<b>78,147.90</b>	<b>1,56,295.80</b>

Tax Amount (in words) : **INR One Lakh Fifty Six Thousand Two Hundred Ninety Five and Eighty paise Only**

Remarks:  
 RA07 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

For M/s. SIMHAA CONSTRUCTIONS  
 for Simhaa Constructions  
  
 Authorizing Managing Partner

# Tax Invoice

e-Invoice



IRN : 29acb34e2673f20e2025ea8cfc804b921d281aaff194fd-5931853ad528b02aa8  
 Ack No. : 112420394302829  
 Ack Date : 23-May-24

<b>Simhaa Constructions (2024-25)</b> Plot No. 2, Block-B, Auto Nagar Visakhapatnam GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com	Invoice No. <b>13</b>	Dated <b>23-May-24</b>
	Delivery Note	
	Reference No. & Date. <b>SC/AMS4554/RA07 dt. 23-May-24</b>	Other References
Buyer (Bill to) <b>AMTZ Medpolis Square 4554 Pvt. Ltd</b> VM Steel Project Town Ship Sub Post Office Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37	Buyer's Order No. <b>AMS4554/SIMHAA/20240521008</b>	Dated <b>21-May-24</b>
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination

SI No.	Particulars	HSN/SAC	Amount
1	<b>Contract Receipts (2024-25)</b> RA07 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ Visakhapatnam  <div style="text-align: right;"> <b>CGST - Output 9% 78,147.90</b>  <b>SGST - Output 9% 78,147.90</b> </div>	995415	<b>8,68,310.00</b>
<b>Total</b>			<b>₹ 10,24,605.80</b>

Amount Chargeable (in words) E. & O.E

**INR Ten Lakh Twenty Four Thousand Six Hundred Five and Eighty paise Only**

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	8,68,310.00	9%	78,147.90	9%	78,147.90	1,56,295.80
<b>Total</b>			<b>78,147.90</b>		<b>78,147.90</b>	<b>1,56,295.80</b>

Tax Amount (in words) : **INR One Lakh Fifty Six Thousand Two Hundred Ninety Five and Eighty paise Only**

Remarks:  
 RA07 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

For M/s. SIMHAA CONSTRUCTIONS  
 for Simhaa Constructions (2024-25)  
  
 Authorised Signatory  
 Managing Partner

**Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ,  
Visakhapatnam**

**RA - 07**

**SIMHAA CONSTRUCTIONS**  
Visakhapatnam

**SIMHAA CONSTRUCTIONS**  
RA 07

DATE : 23.05.2024

Name of the work: Civil works for Construction of shed and building at AMTZ Medpollis Square 4554, Visakhapatnam.  
P. O Number : 20240521008 on Dated : 21.05.2024

**" Excavation & Filling Quantity 4554 "**

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY			Amount		
					up to Previous	This Bill Qty	Total	Total Value of Work	up to Previous	Present Bill
1	Const - RCC 2817 -Construction - Civil - Backfilling Cum : It Includes excavation of soil around the Plinth line and Backfilling	Cum	5602	155	-	5602.00	5602.00	8,68,310.00	-	8,68,310.00
<b>Total</b>								<b>868310.00</b>	<b>-</b>	<b>868310.00</b>

Total Value of present Bill 8,68,310.00  
Add GST @ 18% 1,56,295.80  
Total 10,24,605.80

{ Amount In Words : Ten Lakhs Twenty Four Thousands and Six Hundred and Five Rupees Eight Zero Paise Only }

**For M/s. SIMHAA CONSTRUCTIONS**

  
(KAN RAJU)  
Managing Partner



Name of Agency : M/s SIMHAA CONSTRUCTIONS  
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.  
 Work Description : Filling Quantity up to Filling Top  
 RA No : 07

Date : 23.05.2024

S.No	Particular	UOM	Length	Width	Depth	Quantity	Remarks
<b>Filling Qty - 200mm down from PB Top Level</b>							
Filling Qty upto Grade slab PCC bottom							
I	Total Earthwork Qty	Cum	3180.768		2.666	8480.416	
<b>Deductions</b>							
	i) PCC (Footings/Raft)	Cum				-171.950	Qty Certified in RA 01 Bill on Dt : 18.03.2024 , P.O of: 20240318015
	ii) PCC Plinth beam	Cum				-4.820	Qty Certified in RA 04 Bill on Dt : 30.04.2024 , P.O of: 20240318015
	iii) Footings/Raft RCC	Cum				-2575.050	Qty Certified in RA 01 Bill on Dt : 18.03.2024 , P.O of: 20240318015 = 816.390 Cum Qty Certified in RA 03 Bill on Dt : 21.03.2024 , P.O of: 20240318015 = 1758.66 Cum Total Qty = 816.39 + 1758.66 = 2575.05 Cum
	iv) Pedestals	Cum				-54.480	Mesaurement Sheet Enclosed
	v) Shear Walls					-8.600	Mesaurement Sheet Enclosed
	vi) PB RCC	Cum				-20.430	Mesaurement Sheet Enclosed
	vii) BW Under Plinth Beam	Cum				-35.670	Qty Certified in RA 05 Bill on Dt : 30.04.2024 , P.O of: 20240419005
	viii) Lintel Beam RCC Under PB	Cum				-7.340	Qty Certified in RA 05 Bill on Dt : 30.04.2024 , P.O of: 20240419005
<b>Total Backfilling quantity as per site conditions</b>						<b>5602.000 Cum</b>	

As per Site Condition:  
 AMS 4554 - Exacavated Pheripehery Line  
 Total Excavated Area: 3180.768 Sqm  
 Avg Excavated Depth : 2.666 Meters

For M/s. SIMHAA CONSTRUCTIONS

  
 (KAN RAJU)  
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description :Pedestals RCC upto , (-)200 mm from Plinth beam Top

S.No	Grid	Column ID	Footing	Uom	Nos	L	W	D	Qty	Remarks
<b>Pedestal RCC</b>										
1	A/1	C4	F1	Cum	1	1.200	1.200	1.500	2.160	
2	B/1	C4	F2	Cum	1	1.200	1.200	1.250	1.800	
3	C/1	C4	F2	Cum	1	1.200	1.200	1.310	1.886	
4	D - E/1	C4	CF1	Cum	1	1.200	1.200	1.010	1.454	
		C1	CF1	Cum	1	0.450	0.450	1.010	0.205	
		C4	CF1	Cum	1	1.200	1.200	1.010	1.454	
5	A-B/2-3	C5	RF2	Cum	1	1.200	1.200	0.860	1.238	
		C5	RF2	Cum	1	1.200	1.200	0.860	1.238	
		C6	RF2	Cum	1	1.200	1.200	0.860	1.238	
		C5	RF2	Cum	1	1.200	1.200	0.860	1.238	
6	C/2	C5	F5	Cum	1	1.200	1.200	0.950	1.368	
7	D-E/2	C5	CF2	Cum	1	1.200	1.200	1.070	1.541	
		C1	CF2	Cum	1	0.450	0.450	1.070	0.217	
		C4	CF2	Cum	1	1.200	1.200	1.070	1.541	
8	C/3	C6	F5	Cum	1	1.200	1.200	0.900	1.296	
9	D-E/3	C6	CF2	Cum	1	1.200	1.200	1.270	1.829	
		C1	CF2	Cum	1	0.450	0.450	1.270	0.257	
		C5	CF2	Cum	1	1.200	1.200	1.270	1.829	
10	A/4	C4	F3	Cum	1	1.200	1.200	1.200	1.728	
11	B/4	C6	F6	Cum	1	1.200	1.200	0.680	0.979	
12	C/4	C6	F6	Cum	1	1.200	1.200	0.730	1.051	
13	D/4	C6	F6	Cum	1	1.200	1.200	0.750	1.080	
14	E/4	C4	F4	Cum	1	1.200	1.200	1.370	1.973	
15	A/5	C4	F3	Cum	1	1.200	1.200	1.220	1.757	
16	B/5	C6	F6	Cum	1	1.200	1.200	0.730	1.051	
17	C/5	C6	F6	Cum	1	1.200	1.200	0.740	1.066	
18	A/6	C4	F3	Cum	1	1.200	1.200	1.250	1.800	
19	B/6	C6	F6	Cum	1	1.200	1.200	0.800	1.152	
20	C/6	C6	F6	Cum	1	1.200	1.200	0.800	1.152	
21	D-E/5-6	C3	RF1	Cum	1	1.350	0.450	0.960	0.583	
		C6	RF1	Cum	1	1.200	1.200	0.960	1.382	
		C2	RF1	Cum	1	1.200	0.300	0.960	0.346	
		C2	RF1	Cum	1	1.200	0.300	0.960	0.346	
		C4	RF1	Cum	1	1.200	1.200	0.960	1.382	
		C2	RF1	Cum	1	1.200	0.300	0.960	0.346	
22	A/7	C5	F1	Cum	1	1.200	1.200	1.550	2.232	
23	B/7	C4	F2	Cum	1	1.200	1.200	1.350	1.944	
24	C/7	C4	F2	Cum	1	1.200	1.200	1.300	1.872	
25	D/7	C4	F2	Cum	1	1.200	1.200	1.270	1.829	
26	E/7	C5	F1	Cum	1	1.200	1.200	1.570	2.261	
<b>Total</b>					<b>41</b>					<b>54.480 Cum</b>

For M/s. SIMHAA CONSTRUCTIONS

  
(KAN RAJU)  
Managing Partner



Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description : Shear Wall - RCC, (-)200 mm from Plinth beam Top

Sl.No.	Footing	Description	UOM	Nos	L	W	D	Qty	Remarks	
<b>Shear wall RCC</b>										
Height from PB top to Pcc Top : 11.050 - 8.305 = 2.745 M										
1		P1	Cum	1	3.400	0.300	0.960	0.979		
2		P2	Cum	1	3.000	0.200	0.960	0.576		
3	RF1	P3	Cum	1	3.400	0.300	0.960	0.979		
4		P4	Cum	1	4.200	0.200	0.960	0.806		
5		P5	Cum	1	4.200	0.200	0.960	0.806		
6		P6	Cum	1	3.400	0.200	0.860	0.585		
7		P7	Cum	1	3.000	0.200	0.860	0.516		
8	RF2	P8	Cum	1	3.400	0.300	0.860	0.877		
9		P9	Cum	1	4.200	0.200	0.860	0.722		
10		P10	Cum	1	4.200	0.200	0.860	0.722		
11		P11	Cum	1	3.975	0.300	0.860	1.026		
<b>Total</b>				<b>11</b>				<b>8.600</b>	<b>Cum</b>	

For M/s. SIMHAA CONSTRUCTIONS

  
(KAN RAJU)  
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description : Plinth - RCC , (-)200 mm from Plinth beam Top

S.No	Grid	Description	UOM	Nos	L	W	D	Qty
<b><u>Plinth Beam-RCC</u></b>								
1	E1 - E7	PB1	Cum	1	54.600	0.300	0.250	4.095
2	D.3(1) - (3)	PB2	Cum	1	18.500	0.300	0.250	1.388
3	D.6 (5) - (6)	PB2	Cum	1	10.600	0.300	0.250	0.795
4	D.3 (5)	PB2	Cum	1	1.600	0.300	0.250	0.120
5	D5-6	PB2	Cum	1	8.575	0.300	0.250	0.643
6	A.2 (2.1) -(3) &2.3-3	PB2	Cum	1	5.700	0.300	0.250	0.428
7	A1 - 7	PB1	Cum	1	49.900	0.300	0.250	3.743
8	D.3 - A1	PB1	Cum	1	24.450	0.300	0.250	1.834
	E1 - D.4	PB1A	Cum	1	5.100	0.450	0.250	0.574
9	(E-D.3)-2	PB2	Cum	1	5.100	0.300	0.250	0.383
10	(A-B)-2	PB2	Cum	1	7.175	0.300	0.250	0.538
11	2.1 (A.2) - A.1	PB2	Cum	1	3.500	0.300	0.250	0.263
12	2.3 (A.2) - A.1	PB2	Cum	1	3.500	0.300	0.250	0.263
13	(E - D.3)-3	PB2	Cum	1	5.100	0.300	0.250	0.383
14	(A - B)-3	PB2	Cum	1	7.475	0.300	0.250	0.561
15	(E-D.5)-5	PB2	Cum	1	2.350	0.300	0.250	0.176
16	(D.6-D.3)-5	PB2	Cum	1	2.950	0.300	0.250	0.221
17	(D.6-D.5)-5.2 (D-D.2)	PB2	Cum	3	0.750	0.300	0.250	0.169
18	5.3-(D.6-D)	PB2	Cum	1	6.299	0.300	0.250	0.472
19	6-(E-D)	PB2	Cum	1	7.475	0.300	0.250	0.561
20	E7 - A7	PB1	Cum	1	30.000	0.300	0.250	2.250
21	E7 - D7	PB3	Cum	1	11.550	0.200	0.250	0.578
<b>Total</b>					<b>272.249</b>			<b>20.430</b>

For M/s. SIMHAA CONSTRUCTIONS

  
(KAN RAJU)  
Managing Partner

Sl No	Grid	Column No	Footing No	Footing Size	L	B	D	PCC Bottom RL (As per Old Levels)	PCC Bottom RL (As per Revised Levels)	PCC Top (as per Revised Levels)	Footing Top RL (As per Revised Levels)	Plinth Beam Top (As per Revised Levels)	Plinth Beam Bottom (As per Revised Levels)	Height of Pedestal Rods (As per Revised levels)	Height of pedestal upto PB	Height of filling (Upto Plinth Top)	Filling Top 200 mm down from PB	Filling Height	Col Rod Height Footing Top to PB Top
1	A/1	C4	F1	4.75	4.75	1.05	D	7.05	8.20	8.30	9.35	11.05	10.60	2.63	1.70	2.85	10.850	2.65	1.70
2	B/1	C4	F2	5.40	5.40	1.35		7.00	8.15	8.25	9.60	11.05	10.60	2.68	1.45	2.90	10.850	2.70	1.45
3	C/1	C4	F2	5.40	5.40	1.35		6.94	8.09	8.19	9.54	11.05	10.60	2.74	1.51	2.96	10.850	2.76	1.51
4	D-E/1	C4	CF1	5.50	14.20	1.50		7.09	8.24	8.34	9.84	11.05	10.60	2.59	1.21	2.81	10.850	2.61	1.21
		C1						7.09	8.24			11.05	10.60	2.59	1.21	2.81	10.850	2.61	1.21
		C4						7.09	8.24			11.05	10.60	2.59	1.21	2.81	10.850	2.61	1.21
5	A-B/2-3	C5	RF2	16.15	15.75	1.60		7.14	8.29	8.39	9.99	11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		C5						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		C6						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		C5						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		P6						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		P7						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		P8						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		P9						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		P10						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
		P11						7.14	8.29			11.05	10.60	2.50	1.06	2.76	10.850	2.56	1.06
6	C/2	C5	F5	7.00	7.00	1.65		7.00	8.15	8.25	9.90	11.05		2.67	1.15	2.90	10.850	2.7	1.15
8	D-E/2	C5	CF2	7.00	14.23	1.50		7.03	8.18	8.28	9.78	11.05	10.60	2.64	1.27	2.87	10.850	2.67	1.27
		C1						7.03	8.18			11.05	10.60	2.64	1.27	2.87	10.850	2.67	1.27
		C4						7.03	8.18			11.05	10.60	2.64	1.27	2.87	10.850	2.67	1.27
9	C/3	C6	F5	7.00	7.00	1.65		7.05	8.20	8.30	9.95	11.05		2.62	1.10	2.85	10.850	2.65	1.10
10	D-E/3	C6	CF2	7.00	14.23	1.50		6.83	7.98	8.08	9.58	11.05		2.84	1.47	3.07	10.850	2.87	1.47
		C1						6.83	7.98			11.05	10.60	2.84	1.47	3.07	10.850	2.87	1.47
		C5						6.83	7.98			11.05	10.60	2.84	1.47	3.07	10.850	2.87	1.47
11	A/4	C4	F3	5.75	5.75	1.35		7.05	8.20	8.30	9.65	11.05	10.60	2.63	1.40	2.85	10.850	2.65	1.40
17	B/4	C6	F6	7.35	7.35	1.80		7.12	8.27	8.37	10.17	11.05		2.56	0.88	2.78	10.850	2.58	0.88
18	C/4	C6	F6	7.35	7.35	1.80		7.07	8.22	8.32	10.12	11.05		2.61	0.93	2.83	10.850	2.63	0.93
19	D/4	C6	F6	7.35	7.35	1.80		7.05	8.20	8.30	10.10	11.05		2.63	0.95	2.85	10.850	2.65	0.95
20	E/4	C4	F4	5.90	5.90	1.50		6.73	7.88	7.98	9.48	11.05	10.60	2.95	1.57	3.17	10.850	2.97	1.57
21	A/5	C4	F3	5.75	5.75	1.35		7.03	8.18	8.28	9.63	11.05	10.60	2.65	1.42	2.87	10.850	2.67	1.42
17	B/5	C6	F6	7.35	7.35	1.80		7.07	8.22	8.32	10.12	11.05		2.61	0.93	2.83	10.850	2.63	0.93
18	C/5	C6	F6	7.35	7.35	1.80		7.06	8.21	8.31	10.11	11.05		2.62	0.94	2.84	10.850	2.64	0.94
21	A/6	C4	F3	5.75	5.75	1.35		7.00	8.15	8.25	9.60	11.05	10.60	2.68	1.45	2.90	10.850	2.7	1.45
17	B/6	C6	F6	7.35	7.35	1.80		7.00	8.15	8.25	10.05	11.05		2.68	1.00	2.90	10.850	2.7	1.00
18	C/6	C6	F6	7.35	7.35	1.80		7.00	8.15	8.25	10.05	11.05		2.68	1.00	2.90	10.850	2.7	1.00
18	D-E/5-6	C3	RF1	15.80	17.58	1.60		7.04	8.19	8.29	9.89	11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16



Sl No	Grid	Column No	Footing No	Footing Size			PCC Bottom RL (As per Old Levels)	PCC Bottom RL (As per Revised Levels)	PCC Top (as Per Revised Levels)	Footing Top RL (As per Revised Levels)	Plinth Beam Top (As Per Revised levels)	Plinth Beam Bottom (As Per Revised levels)	Height of Pedestal Rods (As Per Revised levels)	Height of pedestal upto PB	Height of filling (Upto Plinth Top)	Filling Top 200 mm down from PB	Filling Height	Col Rod Height Footing Top to PB Top
27		C6					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
28		C2					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
29		C2					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
30		C4					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
31		C2					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
32		C6					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
33		P1					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
34		P2					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
35		P3					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
36		P4					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
37		P5					7.04	8.19			11.05	10.60	2.60	1.16	2.86	10.850	2.66	1.16
38	A/7	C5	F1	4.75	4.75	1.05	7.00	8.15	8.25	9.30	11.05	10.60	2.68	1.75	2.90	10.850	2.7	1.75
39	B/7	C4	F2	5.40	5.40	1.35	6.90	8.05	8.15	9.50	11.05	10.60	2.78	1.55	3.00	10.850	2.8	1.55
40	C/7	C4	F2	5.40	5.40	1.35	6.95	8.10	8.20	9.55	11.05	10.60	2.73	1.50	2.95	10.850	2.75	1.50
41	D/7	C4	F2	5.40	5.40	1.35	6.98	8.13	8.23	9.58	11.05	10.60	2.70	1.47	2.92	10.850	2.72	1.47
42	E/7	C5	F1	4.75	4.75	1.05	6.98	8.13	8.23	9.28	11.05	10.60	2.70	1.77	2.92	10.850	2.72	1.77

Avg Filling Depth 2.666

For M/s. SIMHAA CONSTRUCTIONS

  
(KAN RAJU)  
Managing Partner