

Company	cresecentia lab pvt ltd	Name of contractor	shoba	Sl. No. site bills reg.	274			
Project/site	gv1	Nature of work	painting	Dt. site bills reg.				
Block no.	north and south block	Work done from	03-02-2024	M-codex bill ID.				
WO no.		Work done to date	29-05-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1		lower basement primer for walls and ceiling		48,007	sft	PT136	1.75	84,012.60
2		lower basement obd for ceiling and wall		25,960	sft	PT137	3.00	77,880.00
3		stilt floor electrical room primer coat wall and ceiling		5,355	sft	PT136	1.75	9,371.25
4		stilt floor electrical room ms enamel painting		519	sft	PT133	11.50	5,968.50
5								
6								
7								
8								
9								
10								
<b>Total</b>								<b>1,77,232.35</b>
Add GST @								0.00%
<b>Total amount including taxes for work done</b>								<b>1,77,232.35</b>
Remarks:	ADDITIONAL WORK							
Approved by project manager	[Signature]			Approved by QS team	[Signature]			
Sign:	[Signature]			Sign:	[Signature]			
Date:	10/6/2024			Date:	[Signature]			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).



MEASUREMENT SHEET									
Company Name:	crecentia						Approved by:		subba reddy
Project:	GVI						Sign:		
Work Description:	painter work								
Contractor :	shaha								
Prepared By:	sultan								
Date:	26-06-2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Total Quantity	G Units
	lower basement primer coat	lower basement primer for Walls and column lower basement primer for ceiling	1211 158	1 218	11.2 1	1 1	13,563.20 34,444.00		sft
								48,007.20	
	Oil Bound Disemper paint.	lower basement obd for ceiling for walls	156 354	141 1	1 11.2	1 1	21,996.00 3964.8		sft
								25,960.80	
	stilt floor	electrical room primer coat painting ceiling painting	217 59	1 1	14 46.8	1 1	3038 2761.2		
								5799.2	
		deduction	9.8	1	9.8	2	192.08		
			2	1	14	9	252		sft
								5355.12	
	electrical room enamel	rolling shutter enamel painting grills enamel painting	9.8 2.6	1 1	9.8 14	2 9	192.08 327.6		sft
								519.68	

**Allowance for consumable charges**

Shobaram  
mallapur.  
Hyderabad.

Date: 10.06.2024

**In favor of:** Crescetia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Paintwork  
**Towards:** Allowance for consumable labour.

S No.	Description	Amount
1.	Brief description of work done: Towards lower basement and electrical room paintwork. Total Amount = Rs: 1,77,232.35./- Work done from date 03.02.2024 to date 29.05.2024.	Rs: 35,446/-

Amount in words:-Thirty five thousand four hundred and fourty six rupees only/-

Sign: \_\_\_\_\_

**Allowance for Labour charges**  
Shobaram  
mallapur.  
Hyderabad.

Date: 10.06.2024

**In favor of:** Crescetia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Paintwork  
**Towards:** Allowance for labour.

S No.	Description	Amount
1.	Brief description of work done: Towards lower basement and electrical room paintwork. Total Amount = Rs: 1,77,232.35/- Work done from date 03.02.2024 to date 29.05.2024.	Rs: 70,893/-

Amount in words:- Seventy thousand eight hundred and ninety three rupees only/-.

Sign: \_\_\_\_\_

**Allowance for Equipment**

Shobaram  
mallapur.  
Hyderabad.

Date: 10.06.2024

**In favor of:** Crescetia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Paintwork  
**Towards:** Allowance for Equipment labour.

S No.	Description	Amount
1.	Brief description of work done: Towards lower basement and electrical room paintwork. Total Amount = Rs:1,77,232.35/- Work done from date 03.02.2024 to date 29.05.2024.	Rs: 70,893/-

Amount in words:- Seventy thousand eight hundred and ninety three rupees only/-.

Sign: \_\_\_\_\_