

Company	MRGV	Name of	M Lalitha	Sl. No. site bills reg.	368
Project/site	BRGV	Nature of work	Painter	Dt. site bills reg.	18/07/24
Block no.	A	Work done	12-12-2023	M-codex bill ID	
WO no.	NA	Work done to	30-02-2024	WO issued?	NO
WO date	NA	Contractor bill		GST bill required?	NO

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	PART 3 - Coridor -lappam + primer+ pa	Lappam + Primer + 1st coat of paint	4622.04	Sft	PT110+102+103	8 50	39,287
2	2nd Floor						
3							
4							
5							
6							
7							
8							
9							
10							

Total	39,287
Add GST @	0.00%
Total amount including taxes for work done:	39,287

Remarks: Note - Lappam-PT110- 4.5/ PrimerPT102-1.75/ PaintPT103-2.25 = 8.5

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), RB anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion

APPROVED BY
 18/07/24
 SYES GOLAM SARWAR
 ASS. PROJECT MANAGER
 BRGV. PVT. LTD.

Company Name:	MRGV							
Project:	BRGV							
Work Description:	Painter							
Name of the Contractor	M Lalitha							
Prepared By	Sarwar							
Date:	11-07-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	PART 3 - Coridor - lappam + primer+ painting 2nd Floor	Lappam + Primer + 1st coat of paint	4,622.04	SFT	8.50	39,287	-	
		Note - Lappam-PT110- 4.5/ PrimerPT102-1.75/ PaintPT103-2.25 = 8.5						
					TOTAL	39,287		

MEASUREMENT SHEET			Approved								
Company Name:		MRGV									
Project:		BRGV									
Work Description:		Painter									
Name of the Contractor		M Lalitha									
Prepared By		Sarwar									
Date:		11-07-2024									
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E		
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total		
1	PART 3 - Coridor -lappam + primer+ painting	East side wall	97.00	1.00	9.00	1.00	873.00	Sft			
	2nd Floor	Deduction - Electrical shaft door	2.00	1.00	5.00	3.00	-30.00	Sft			
		Deduction - Duct opening	4.00	1.00	4.00	2.00	-32.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	2.00	-42.00	Sft			
		Deduction - Passage opening	6.00	1.00	9.00	2.00	-108.00	Sft	661.00		
		West side wall	104.50	1.00	9.00	1.00	940.50	Sft			
		Deduction - Duct opening	6.00	1.00	4.00	1.00	-24.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	3.00	-63.00	Sft			
		Deduction - Ventilator opening	2.00	1.00	2.00	3.00	-12.00	Sft			
		Deduction - Utility opening	3.00	1.00	2.00	3.00	-18.00	Sft			
		Deduction - Passage opening	6.58	1.00	9.00	2.00	-118.44	Sft	705.06		
		216-passage -coridor	63.32	1.00	9.00	1.00	569.88	Sft			
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft			
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft	452.88		
		214-passage -coridor	63.32	1.00	9.00	1.00	569.88	Sft			
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft			
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft	452.88		
		212-passage -coridor	56.66	1.00	9.00	1.00	509.94	Sft			
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft			
		Deduction - Duct opening	4.00	1.00	4.00	4.00	-64.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft	376.94		
		210-passage -coridor	32.99	1.00	9.00	1.00	296.91	Sft			
		Deduction - Ventilator opening	2.00	1.00	2.00	2.00	-8.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft	267.91		
		208-passage -coridor	44.07	1.00	9.00	1.00	396.63	Sft			
		Deduction - Ventilator opening	2.00	1.00	2.00	2.00	-8.00	Sft			
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft			
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft	319.63		
		Ceiling - main coridor	104.00	6.51	1.00	1.00	677.04	sft			
		14/16 flat passage	18.00	9.00	1.00	2.00	324.00	sft			
		12 flat passage	21.00	6.75	1.00	1.00	141.75	sft			
		8/10 flat passage	18.66	6.51	1.00	2.00	242.95	sft			
									1,385.74		
Total									4,622.04		

Allowance For Consumables

M Lalitha
MUHARPALLY
Hyderabad

Date 11-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	7,857.47
	Total amount: 39,287.37	

Amount in Word: Seven thousand eight hundred fifty seven rupees only/-

Sign: _____

Labour Charges
M Lalitha
MUHARPALLY
Hyderabad

Date 11-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
	Total amount:	39,287.37
		15,714.95

Amount in Word: Fifteen thousands seven hundred fourteen rupees only/-

Sign: _____

Allowance For Equipment
M Lalitha
MUHARPALLY
Hyderabad

Date 11-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
	Total amount:	15,714.95
		39,287.37

Amount in Word: Fifteen thousands seven hundred fourteen rupees only/-

Sign: _____