


**Intl memo no. 918-001 - QS - Anx B - Work Completion Report**

Company	Crescentia labs	Name of contractor	Deva das	Sl. No. site bills reg.	391		
Project/site	IGV	Nature of work	electrical	Dt. site bills reg.	23-07-2024		
Block no.		Work done from date	07.07.2024	M-codex bill ID.			
WO no.		Work done to date	12-07-2024	WO issued ?			
WO date		Contractor bill no.	1	GST bill required?			
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Basement pump room	open in walls, ceiling, fixing fasteners	32.00	Nos	EL191	230x35%	2,576
2	room STP room	basesable	5.00	Box	EL191	265x35%	463
3	lights 36watts	MS conduit Junction box	60.00	Nos	EL191	100x35%	840
4	installation and wiring with MS	MS conduit bends	70.00	Nos	EL191	40x35%	735
5		copper wiring 1sqmm	10.00	Nos	EL194	1150x20%	2,300
6		copper wiring 2.5sqmm	10.00	Nos	EL194	2700x20%	5,400
7		36w Lights fixing	10.00	Nos	EL129	40.00	400
8					<b>TOTAL</b>		<b>12,714</b>
9							1,271
10							<b>13,985</b>

Remarks: Work Completed

Approved by project manager	Sign: 	Approved by QS team	Sign:
Date:		Date:	
		Approved by Director/E&D team	Sign:
		Date:	

ESTIMATE SHEET						
Company Name:	crescentia		Approved	Ramesh reddy		
Project:	Gv1		Sign:			
Work Description:	Basement pump room STP room lights 36watts installation and wiring with MS conducting					
Contractor:	Deva das					
Prepared By:	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Basement pump room STP room lights 36watts installation and wiring with MS conducting	open in walls, ceiling, fixing fasteners	32.00	Nos	230x35%	2,576
2		basecable	5.00	Box	265x35%	463
3		conduit Junction box	60.00	Nos	100x35%	840
4		conduit bends	70.00	Nos	40x35%	735
5		copper wiring 1sqmm	10.00	Nos	1150x20%	2,300
6		copper wiring 2.5sqmm	10.00	Nos	2700x20%	5,400
7		36w Lights fixing	10.00	Nos	40.00	400
		<b>TOTAL</b>				<b>12,714</b>
		Add 10% as site is fare from city				1,271
		<b>TOTAL AMOUNT</b>				<b>13,985</b>

## MEASUREMENT SHEET

Company Name:	crescentia									
Project:	Gv1			Approved By	Ramesh reddy					
Work Description:	Basement pump room STP room lights 36watts installation and wiring with MS conducting			Sign:						
Contractor:	Deva das									
Prepared By	Akhil									
Date:	29-06-2024 to 02-07-2024									
				A	B	C	D	E	F	
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos</b>	<b>Quantity</b>	<b>Units</b>		
1		open in walls, ceiling, fixing fasteners	1.00	1.00	1.00	32.00	32.00	Nos		
2	Basement pump room STP	basesable	1.00	1.00	1.00	5.00	5.00	Box		
3	room lights 36watts installation	conduit Junction box	1.00	1.00	1.00	60.00	60.00	Nos		
4	and wiring with MS conducting	conduit bends	1.00	1.00	1.00	70.00	70.00	Nos		
5		copper wiring 1sqmm	1.00	1.00	1.00	10.00	10.00	Nos		
6		copper wiring 2.5sqmm	1.00	1.00	1.00	10.00	10.00	Nos		
7		36w Lights fixing	1.00	1.00	1.00	10.00	10.00	Nos		